



CITY OF LEE'S SUMMIT
CODES ADMINISTRATION
220 SE GREEN ST.
P.O.BOX 1600

PHONE:
816-969-1200

FAX:
816-969-1201

Inspection Summary

Permit #: PRCOM20130503, Building Permit - Commercial
Address: 232 NW OLDHAM PKWY, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Above Ceiling Inspection	John Borns	Partial	Wednesday, June 26, 2013

Partial Correction
1 MISC

OK TO COVER WHEN READY GWB CEILING FRAMING + ABOVE-CEILING SYSTEMS @ BOTH RESTROOM AFTER RESTROOM EXHAUST FAN HOSES ARE SECURED WITH APPROVED BANDS OR APPROVED TAPE + ISOLATE WATER PIPE FROM STEEL FRAMING AT ONE LOCATION.

Partial Correction
2 MISC

OK TO COVER WHEN READY ACT CEILING FRAMING + ABOVE-CEILING SYSTEMS @ FOLLOWING SPACES: SALES AREA (5);

Partial Correction
3 MISC

OK TO COVER ABOVE-CEILING SYSTEMS AT OFFICE [3] AND ADJACENT SPACE AFTER ELECTRICAL CABLES ARE SUPPORTED FROM STRUCTURE, FROM OTHER COMPONENTS OF ELECTRICAL SYSTEM, OR FROM HANGERS INSTALLED FOR SUPPORT OF THE ELECTRICAL SYSTEM. MAY NOT BE SUPPORTED BY CEILING HANGER WIRES.

Comments: