

LEE'S SUMMIT FIRE DEPARTMENT

FIRE HEADQUARTERS
207 SE DOUGLAS STREET
LEE'S SUMMIT, MISSOURI 64063-2372
(816) 969-1300
FAX (816) 969-1313
TDD (816) 969-7407

PLANS REVIEW CONDITIONS

Permit No:	PRCOM20121736	Date:	November 30, 2012
Project Title:	BIG LOTS	Applicant:	
Location:	901 SE LANGSFORD RD, LEES SUMMIT, MO 64063		ENERGIZE ELECTRONICS INC PO BOX 815 BLUE SPRINGS, MO 64013
Type of Work:		Primary:	(816) 220-0665
Occupancy Group:	M		
Description:	TENANT FINISH FOR MERCANTILE		
Construction Type:	Type IIB (Unprotected)		
Map Page:	195H		

Listed below are requirements from our department for the project noted above. If you have any additional questions, please contact our department for further clarification.

Alarm Plan Review

Reviewed By: Brian Austerman

Released for Construction

1. Per phone conversation with Bill there will be an outside horn strobe that is activated off of the flow switch only. Not to sound on general fire alarm but waterflow only. Verified at alarm testing
2. Duct detectors shall initiate unit shut down and transmit a supervisory signal to the alarm panel, verified at alarm testing
3. Call 816-969-1300 to schedule alarm testing prior to the final inspection

The applicant understands that the requirements listed above must be corrected to conform to applicable City Codes and Ordinances.