

FIRE DEPARTMENT

PLANS REVIEW CONDITIONS

Permit No: PRCOM20130393

Project Title: FREDDY'S STEAKBURGERS

Location: 194 NW OLDHAM PKWY,

LEES SUMMIT, MO 64081

Type of Work:

Occupancy Group: A-2

Description: RESTAURANT Construction Type: Type VB (Unprotected)

Map Page: 1951

Date: July 15, 2013

Applicant: ADVANCE DETECTION SECURITY SYSTEMS

7549 W 160TH STILWELL, KS 66085

Primary: (913) 685-4201

Listed below are requirements from our department for the project noted above. If you have any additional questions, please contact our department for further clarification.

Alarm Plan Review Reviewed By: Brian Austerman Released for Construction

- 1. Move outside horn strobe to over the fire department connection, this is on the corner by the utility room. Verified at inspection
- 2. Duct detection to shut down the unit and transmit a supervisory signal to the panel. Verified at testing
- 3. Manual pulls for the hood systems shall be no closer than 10' and no further than 20'. Location to be verified at testing
- 4. 2006 IFC 901.5- Installation acceptance testing. Fire detection and alarm systems, fire-extinguishing systems, fire hydrant systems, fire standpipe systems, fire pump systems, private fire service mains and all other fire protection systems and appurtenances thereto shall be subject to acceptance tests as contained in the installation standards and as approved by the fire code official. The fire code official shall be notified before any required acceptance testing. The fire code official shall be notified 48 hours before any required acceptance test.

Call (816) 969-1300 to schedule alarm testing in coordination with flow testing

The applicant understands that the requirements listed above must be corrected to conform to applicable City Codes and Ordinances.