



CITY OF LEE'S SUMMIT
CODES ADMINISTRATION
220 SE GREEN ST.
P.O.BOX 1600

PHONE:
816-969-1200

FAX:
816-969-1201

Inspection Summary

Permit #: PRCOM20122702, Building Permit - Commercial
Address: 308 SE DOUGLAS ST, LEES SUMMIT, MO 64063

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Occupancy Inspection - Codes Commercial	John Borns	Partial	Friday, July 26, 2013

Corrective Action Required

1 MISC

RESOLVE ANY FIRE DEPARTMENT ISSUES

Corrective Action Required

2 MISC

RESOLVE ANY PUBLIC WORKS DEPARTMENT ISSUES

Corrective Action Required

3 MISC

RESOLVE ANY PLANNING & DEVELOPMENT DEPARTMENT ISSUES

Corrective Action Required

4 MISC

APPROVED BACKFLOW PREVENTION REQUIRED FOR ALL POTABLE WATER-FED EQUIPMENT: SEE WATER-FED COFFEE MAKERS.

Corrective Action Required

6 MISC

CONSTRUCTION OF BLOCK RETAINING WALL DOES NOT CONFORM TO MANUFACTURER'S LITERATURE. 52" HEIGHT FROM AB3 BASE TO TOP OF CAP EXCEEDS 36" MAXIMUM. RECOMMENDED 1/2" SETBACK PER COURSE HAS NOT BEEN PROVIDED.

Corrective Action Required

8 MISC

NEC 408.4: LABELING OF ELECTRICAL CIRCUIT POSITIONS AT PANEL(S): EACH BREAKER POSITION MUST BE LABELED. MUST BE LEGIBLE, SPECIFIC. IF PANEL SCHEDULE IS USED NUMBER POSITIONS ON PANEL FRONT PER SCHEDULE. NO DITTO MARKS OR CONTINUATION SYMBOLS EXCEPT @ MULTIPLE POLE BREAKERS. LABEL UNUSED BREAKERS "SPARE"

Comments: FOLLOW-UP IS REQUIRED ON ABOVE ISSUES.