



CITY OF LEE'S SUMMIT  
CODES ADMINISTRATION  
220 SE GREEN ST.  
P.O.BOX 1600

PHONE:  
816-969-1200

FAX:  
816-969-1201

## Inspection Summary

---

Permit #: PRCOM20131734, Building Permit - Commercial  
Address: 3360 NE WILSHIRE DR, LEES SUMMIT, MO 64064

---

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

---

Inspection:	Inspector:	Outcome:	Date:
<b>Electrical Service Inspection - Commercial</b>	Khanh Nguyen	Failed	Thursday, August 15, 2013

Corrective Action Required  
1 MISC

**\*\*NOTE: TEMPORARY SERVICE STILL MUST COMPLY PER NEC 590.**

- DRIVE GROUNDING ROD FLUSH TO GROUND; 2 GROUNDING RODS SEPARATED BY MINIMUM 6 FT REQUIRED PER NEC 250.56
- RIGID NONMETALLIC CONDUIT CANNOT BE EXPOSED TO PHYSICAL DAMAGE
- BOND THE METAL FITTING BETWEEN METER ENCLOSURE AND SERVICE DISCONNECT PER NEC250.92 WITH BONDING BUSHING, BONDING LOCKNUT, OR OTHER APPROVED MEANS
- SHALL GROUND METAL STRUCTURE PER CODE. NEC 250.32 AND NEC 250.104
- PROVIDE ACCESS TO SUBPANEL

**\*\*YOU LEFT A MESSAGE BUT DID NOT LEAVE THE LAST 2 PHONE NUMBER DIGITS**

**Comments:**