



CITY OF LEE'S SUMMIT  
CODES ADMINISTRATION  
220 SE GREEN ST.  
P.O.BOX 1600

PHONE:  
816-969-1200

FAX:  
816-969-1201

## Inspection Summary

---

Permit #: PRCOM20131202, Building Permit - Commercial  
Address: 1736 NW CHIPMAN RD, LEES SUMMIT, MO 64081

---

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

---

Inspection:	Inspector:	Outcome:	Date:
<b>Above Ceiling Inspection</b>	John Borns	Partial	Wednesday, August 21, 2013

Corrective Action Required  
1 MISC

NEC 300-11, 330.30 & 334-10 INSTALLATION OF MC ELECTRICAL CABLE: NOT SECURELY FASTENED WITHIN 12" OF ENTRY TO BOXES [ALLOWABLE EXCEPTION: FIXTURE WHIPS NOT IN EXCESS OF 6' LONG]. CHECK ALL.

Corrective Action Required  
2 MISC

NEC 334-10 SUPPORT MC ELECTRICAL CABLE AT 6' MAX INTERVALS. CHECK ALL.

Partial Correction  
5 MISC

**OK TO INSTALL ACT TILE EXCEPT LEAVE ONE RE-INSPECTION OPENING NEAR SOUTH WALL CENTER.**

**Comments:**