

# Temporary Certificate of Occupancy

---

**Permit #:** PRCOM20131076  
**Address:** 3680 NE AKIN DR, Unit:140, LEES SUMMIT, MO 64064  
**Inspected On:** Wednesday, August 28, 2013  
**Inspected By:** John Borns  
**Expiration Date:** 9/12/2013 12:00:00 AM

---

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. **Do not cover any work until approved.**

Inspection:	Inspector:	Outcome:	Date:
<b>Occupancy Inspection - Codes Commercial</b>	John Borns	Temporary C of O	Wednesday, August 28, 2013

Corrective Action Required:

1	MISC	PER ICC/ANSI A117.1 SECTION 604.6: WATER CLOSET FLUSH VALVE HANDLE MUST BE AT FREE SIDE OF TANK. SEE MEN'S W.C.
---	------	---

Corrective Action Required:

2	MISC	ANSI 603.3 MOUNTING OF MIRRORS AT ACCESSIBLE RESTROOMS: SET BOTTOM OF VIEWING SURFACE <= 40" AFF. SEE AT WOMEN'S RR
---	------	---

Corrective Action Required:

3	MISC	ADDRESS LABELING OF GAS SERVICE ENTRY PIPE: AFFIX PERMANENT TAG/LABEL TO ENTRY PIPE. FELT TIP MARKER NOT APPROVABLE.
---	------	--

Corrective Action Required:

4	MISC	DESIGNATE MULTIPLE ELECTRICAL SERVICE PANELS. ALSO LABEL ALL OCCUPIED CIRCUIT BREAKER POSITIONS RE LOADS SERVED.
---	------	--

