

☐ **CHANGES**

BUSINESS NAME	SAINT LUKES EAST RADIATION ONCOLOGY/UROLOGY		
ADDRESS	100 NE SAINT LUKES BLVD, LEES SUMMIT, MO 64086110 NE SAINT LUKES BLVD, Unit:120, LEES SUMMIT, MO 64086		
OWNER/OPERATOR NAME	JE DUNN CONSTRUCTION:	TELEPHONE	(816) 474-8600
ADDRESS	1001 LOCUST KANSAS CITY, MO 64106 Primary: (816) 474-8600 Cell: <NO CELL PHONE>		

EMERGENCY CONTACT INFORMATION

NAME	TELEPHONE
1. _____	_____
2. _____	_____
3. _____	_____
4. _____	_____

LOSS REDUCTION TYPE

<input checked="" type="checkbox"/> Occupancy <input type="checkbox"/> Semi-Annual <input type="checkbox"/> Annual <input type="checkbox"/> Life Safety <input type="checkbox"/> Sprinkler <input type="checkbox"/> Hazardous Material Permit					
<input type="checkbox"/> Complaint <input type="checkbox"/> Explosive Storage <input type="checkbox"/> UST <input type="checkbox"/> Post-Incident <input type="checkbox"/> Open Burning <input type="checkbox"/> Other					
CLASS: I-2	Map#: 175X	PFA#:	KNOX BOX:	KNOX LOCATION:	PERMIT # PRCOM20130027

LOSS REDUCTION NARRATIVE

☐ **NO VIOLATIONS NOTED**

☐ **ALL VIOLATIONS RESOLVED**

Last Inspection 1st Inspection 2nd Inspection 3rd Inspection 4th Inspection

INSPECTION	INSPECTOR	OUTCOME	DATE
Alarm Test	Joe Dir	Passed	Thursday, August 29, 2013
Corrective Action Required: 1 - all card readers need to drop off on alarm activation, corridors, stairways, passage doors - mag hold open doors need to drop off on alarm activation, come fully closed - on the silence command from the facp - both horns and strobes need to terminate. - new panel check dial out and addressing of panel			
Sprinkler - Hydrostatic Test	Joe Dir	Passed	Thursday, August 15, 2013
Sprinkler - Flow Test	Joe Dir	Passed	Thursday, August 15, 2013
Occupancy Inspection - Fire	Joe Dir	Temporary C of O	Thursday, August 29, 2013

Corrective Action Required:

1 Urology area appeared appropriate at the time of the inspection.

- Oncology/Radiation: OK to set up for patients, no patient treatment until LINACs fail safes are all tested
- north security gate, keys and or combination for access needed to be placed in knox box.
- bldg owners to verify that all red outlets and switches supply power during generator tests.

DATE OF REPORT	INSPECTOR	PREVENTION FOLLOW-UP REQUIRED?	RESPONSIBLE SIGNATURE
August 29, 2013	Joe Dir	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No	