



CITY OF LEE'S SUMMIT
CODES ADMINISTRATION
220 SE GREEN ST.
P.O.BOX 1600

PHONE:
816-969-1200

FAX:
816-969-1201

Inspection Summary

Permit #: PRCOM20130393, Building Permit - Commercial
Address: 194 NW OLDHAM PKWY, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Above Ceiling Inspection	John Borns	Failed	Monday, December 02, 2013

Partial Correction
1 MISC

OK TO COVER WHEN READY GWB CEILING FRAMING + ABOVE-CEILING SYSTEMS @ FOLLOWING SPACES: 100 VESTIBULE + 105 & 106 RESTROOMS OK EXCEPT SPRINKLER DROPS YET TO BE PIPED

Corrective Action Required
2 MISC

ACT CEILING FRAMING AND ABOVE-CEILING SYSTEMS: SEE ISSUES BELOW>>>

Corrective Action Required
3 MISC

CEILING SUPPORT WIRES ARE TO SUPPORT ONLY CEILING SYSTEM; REMOVE AND INDEPENDENTLY SUPPORT ALL OTHER SYSTEMS E.G. MC ELECTRICAL CABLE

Corrective Action Required
4 MISC

TIE WIRES AT LAY-IN ELECTRICAL LIGHTING LUMINAIRES: PROVIDE TWO SLACK WIRE TIES PER FIXTURE FROM STRUCTURE TO TWO OPPOSITE DIAGONAL CORNERS. TIE BOTH ENDS WITH TWO FULL WRAPS MINIMUM.

Corrective Action Required
5 MISC

COMPLETE ALL SPRINKLER FIRE PROTECTION PIPING AND DROPS

Corrective Action Required
6 MISC

MC ELECT CABLE:
- ENSURE SUPPORT AT 6' MAX INTERVALS
- ENSURE SECURED WITHIN 12" OF ENTRY TO BOXES

Corrective Action Required
7 MISC

COMPLETE MAKE-UP AND CLOSE ALL ELECT J.B.'S

Corrective Action Required
8 MISC

PEX WATER TUBING:

- ENSURE SUPPORT AT 32" MAX HORIZONTAL
- ENSURE SECURED AT CEILING ELEVATION VERTICAL
- WET PIPING MAY NOT RUN ABOVE ELECTRICAL PANELS

Comments: