



CITY OF LEE'S SUMMIT
CODES ADMINISTRATION
220 SE GREEN ST.
P.O.BOX 1600

PHONE:
816-969-1200

FAX:
816-969-1201

Inspection Summary

Permit #: PRCOM20130393, Building Permit - Commercial
Address: 194 NW OLDHAM PKWY, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Above Ceiling Inspection	John Borns	Partial	Wednesday, December 04, 2013
Partial Correction 1 MISC		OK TO COVER WHEN READY GWB CEILING FRAMING + ABOVE-CEILING SYSTEMS @ FOLLOWING SPACES: 100 VESTIBULE + 105 & 106 RESTROOMS OK EXCEPT SPRINKLER DROPS YET TO BE PIPED	
Corrective Action Required 2 MISC		ACT CEILING FRAMING AND ABOVE-CEILING SYSTEMS: SEE ISSUES BELOW>>>	
		OK TO INSTALL BORDERS ONLY AT FOLLOWING LOCATIONS: 107; 108; 109; 110; 114 E AND N ONLY	
Corrective Action Required 3 MISC		CEILING SUPPORT WIRES ARE TO SUPPORT ONLY CEILING SYSTEM; REMOVE AND INDEPENDENTLY SUPPORT ALL OTHER SYSTEMS E.G. MC ELECTRICAL CABLE	
Corrective Action Required 4 MISC		TIE WIRES AT LAY-IN ELECTRICAL LIGHTING LUMINAIRES: PROVIDE TWO SLACK WIRE TIES PER FIXTURE FROM STRUCTURE TO TWO OPPOSITE DIAGONAL CORNERS. TIE BOTH ENDS WITH TWO FULL WRAPS MINIMUM.	
Corrective Action Required 5 MISC		COMPLETE ALL SPRINKLER FIRE PROTECTION PIPING AND DROPS	
Corrective Action Required 6 MISC		MC ELECT CABLE: - ENSURE SUPPORT AT 6' MAX INTERVALS	

Corrective Action Required

7 MISC

Corrective Action Required

8 MISC

- ENSURE SECURED WITHIN 12" OF ENTRY TO BOXES

COMPLETE MAKE-UP AND CLOSE ALL ELECT J.B.'S

PEX WATER TUBING:

- ENSURE SUPPORT AT 32" MAX HORIZONTAL

- ENSURE SECURED AT CEILING ELEVATION VERTICAL

- WET PIPING MAY NOT RUN ABOVE ELECTRICAL PANELS

Comments: