



CITY OF LEE'S SUMMIT  
CODES ADMINISTRATION  
220 SE GREEN ST.  
P.O.BOX 1600

PHONE:  
816-969-1200

FAX:  
816-969-1201

## Inspection Summary

---

Permit #: PRCOM20132180, Building Permit - Commercial  
Address: 100 NE SAINT LUKES BLVD, LEES SUMMIT, MO 64086

---

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

---

Inspection:	Inspector:	Outcome:	Date:
<b>Rated Assembly Inspection</b>	John Borns	Partial	Friday, January 10, 2014

Partial Correction  
1 MISC

OK TO COVER WHEN READY COMPONENTS OF RATED MECHANICAL SHAFTS:  
> SHAFT AT B'.2/18.5: "T" CROSS FRAMING & SHAFT LINER BOARD OK TO COMPLETE AND FIRE-SEAL; "T" STEM FRAMING W & N WALLS FRAMING & SHAFT LINER BOARD OK TO COMPLETE AND FIRE-SEAL; SHAFT AT B'.5/17.9: W & S WALLS FRAMING & SHAFT LINER BOARD OK TO COMPLETE AND FIRE-SEAL; SHAFT AT B'.2/17.1: FRAMING & SHAFT LINER BOARD OK TO COMPLETE AND FIRE-SEAL; **[FRAMING AND LINER BOARD AT TYPE "F" SHAFT IN 119 N WALL;**

Partial Correction  
2 MISC

GWB AT 1 HR FIRE-RATED WALLS: OK TO TAPE, MUD, & FIRE-SEAL WHEN READY 5/8" TYPE X GWB INSTALLATION @ FOLLOWING LOCATIONS: SPACE 136 S WALL 4' TOP-OUT; 143 S WALL; **[137; 139; 141; 208; CORR CROSS-WALL @ DOOR A203; [COMMON WALL @ 056/057; ABOVE DOOR OPNG #203; 123 W,N,E WALLS; 124, 136 & 153 BOTH FACES;**

<b>Above Ceiling Inspection</b>	John Borns	Partial	Friday, January 10, 2014
---------------------------------	------------	---------	--------------------------

Partial Correction  
1 MISC

OK TO COVER WHEN READY GWB CEILING FRAMING + ABOVE-CEILING SYSTEMS @ FOLLOWING SPACES: SHOWERS

**@ 47-54; [SOFFITS AT CORRIDORS 203 & 207 @ (16), (16.4), (18.1), (18.4); LOBBYS 200 & 204;**

**NOT READY/NOT APPROVED: SOFFITS @ NURSE STATION;  
SOFFIT @ 062 E WALL. ENSURE TENSION STUDS ARE SCREWED  
BOTH FLANGES AT CONNECTIONS -- TOP AND BOTTOM.**

**In-wall Inspection**

John Borns

Partial

Friday, January 10, 2014

Partial Correction

1 MISC

OK TO TOP-OUT WALLS WITH GWB TO ALLOW INSTALLATION OF HVAC DUCT AND OTHER SYSTEMS AT FOLLOWING LOCATIONS: CORRIDOR 5A203 FROM (13.1) TO (18.7); SPACE 140; 143; 162; CORR 5A207 FROM (19) TO (11); ON (17) FROM (B') TO (C');

Partial Correction

2 MISC

OK TO COVER WHEN READY WALL FRAMING + IN-WALL SYSTEMS AT FOLLOWING SPACES: 5A115; 143; 070; 137; 139; 140; 141; 208; CORR 203 FROM (19) TO (17); PATIENT 047 THRU 059; 060 EXCEPT HEADWALL & SE PLUMBING WALLS IN BA; 061; CORR 201/202/203 COMPLETE FROM (19) TO (10.5) EXCEPT AT NURSE STATION DROPS/SOFFITS; CORRIDOR CROSSWALL @ FIRE DOOR 5A203; 016 THRU 046; RR133; RR134; 135 EXCEPT SE CORNER @ R.D. STACKS; 136; 147; 148; 149 N WALL; CORR 102 E & S WALLS FROM (8) TO (11); 060B; 203; CORR 207 W WALL (13.7) TO (19); 125 E,S,W WALLS; 153; 124; 206; 123; 121 EXCEPT SHORT WALL; 061A; 063; 062; CORR CROSS-WALL @ DOOR 102; CORR 102 W WALL FROM (8) TO (11); 037 THRU 046; 031 THRU 036; **[ABOVE DOOR 207;**

**Comments:**