



CITY OF LEE'S SUMMIT
CODES ADMINISTRATION
220 SE GREEN ST.
P.O.BOX 1600

PHONE:
816-969-1200

FAX:
816-969-1201

Inspection Summary

Permit #: PRCOM20132180, Building Permit - Commercial
Address: 100 NE SAINT LUKES BLVD, LEES SUMMIT, MO 64086

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Rated Assembly Inspection	John Borns	Partial	Friday, January 17, 2014

Partial Correction
1 MISC

OK TO COVER WHEN READY COMPONENTS OF RATED MECHANICAL SHAFTS: SHAFT AT B'.2/18.5: "T" CROSS FRAMING & SHAFT LINER BOARD; "T" STEM FRAMING W & N WALLS FRAMING & SHAFT LINER BOARD; SHAFT AT B'.5/17.9 W & S WALLS FRAMING & SHAFT LINER BOARD; SHAFT AT B'.2/17.1 FRAMING & SHAFT LINER BOARD;

Partial Correction
2 MISC

GWB AT 1 HR FIRE-RATED WALLS: OK TO TAPE, MUD, & FIRE-SEAL WHEN READY 5/8" TYPE X GWB INSTALLATION @ FOLLOWING LOCATIONS: SPACE 136 S WALL 4' TOP-OUT; 143 S WALL; [137; 139; 141; 208; CORR CROSS-WALL @ DOOR A203; [COMMON WALL @ 056/057; ABOVE DOOR OPNG #203; 123 W,N,E WALLS; 124, 136 & 153 BOTH FACES; **[RATED WALL CLOSED TO COLUMN AND FIRE-SEALED @ B'/12.8; E-W WALL ADJACENT TO (7) FROM (A) TO (A.8);**

Above Ceiling Inspection	John Borns	Partial	Friday, January 17, 2014
---------------------------------	------------	---------	--------------------------

Partial Correction
1 MISC

OK TO COVER WHEN READY GWB CEILING FRAMING + ABOVE-CEILING SYSTEMS @ FOLLOWING SPACES: SHOWERS @ 47-54; [SOFFITS AT CORRIDORS 203 & 207 @ (16), (16.4), (18.1), (18.4); LOBBYS 200 & 204; NURSE STATION 150 SOFFITS E

& W ONLY; SHOWER LIDS AT 055 THRU 060; SHOWER LIDS AT
043 THRU 046; **[SOFFITS @ NURSE STATION N & S;**

Comments: