

## Inspection Summary

Permit #: PRCOM20132180, Building Permit - Commercial  
 Address: 100 NE SAINT LUKES BLVD, LEES SUMMIT, MO 64086

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>In-wall Inspection</b>	John Borns	Partial	Tuesday, January 21, 2014

Partial Correction  
 1 MISC

OK TO TOP-OUT WALLS WITH GWB TO ALLOW INSTALLATION OF HVAC DUCT AND OTHER SYSTEMS AT FOLLOWING LOCATIONS: CORRIDOR 5A203 FROM (13.1) TO (18.7); SPACE 140; 143; 162; CORR 5A207 FROM (19) TO (11); ON (17) FROM (B') TO (C'); **118 BOTH FACES;**

**CHASE WALLS @ B.5' BETWEEN (B) & (C):**  
**125 N WALL OK TO COVER TO DECK (NOTE TYPE K)**  
**151 S WALL OK TO COVER TO ABOVE CEILING (NOTE TYPE L). CLARIFICATION REQUIRED RE WHICH WALL IS INTENDED TO BE 0 HR SMOKE.**

Partial Correction  
 2 MISC

OK TO COVER WHEN READY WALL FRAMING + IN-WALL SYSTEMS AT FOLLOWING SPACES: 5A115; 143; 070; 137; 139; 140; 141; 208; CORR 203 FROM (19) TO (17); PATIENT 047 THRU 059; 060 EXCEPT HEADWALL & SE PLUMBING WALLS IN BA; 061; CORR 201/202/203 COMPLETE FROM (19) TO (10.5) EXCEPT AT NURSE STATION DROPS/SOFFITS; CORRIDOR CROSSWALL @ FIRE DOOR 5A203; 016 THRU 046; RR133; RR134; 135 EXCEPT SE CORNER @ R.D. STACKS; 136; 147; 148; 149 N WALL; CORR 102 E & S WALLS FROM (8) TO (11); 060B; 203; CORR 207 W WALL (13.7) TO (19); 125 E,S,W WALLS; 153; 124; 206; 123; 121 EXCEPT SHORT WALL; 061A; 063; 062; CORR CROSS-WALL @ DOOR 102; CORR 102 W WALL FROM (8) TO (11); 037 THRU 046; 031 THRU 036; ABOVE DOOR 207; [115; 115A; 116; ABOVE DOOR 201;

<b>Above Ceiling Inspection</b>	John Borns	Partial	Tuesday, January 21, 2014
---------------------------------	------------	---------	---------------------------

Partial Correction  
 1 MISC

OK TO COVER WHEN READY GWB CEILING FRAMING + ABOVE-CEILING SYSTEMS @ FOLLOWING SPACES:SOFFITS AT CORRIDORS 203 & 207 @ (16),

**CODES ADMINISTRATION**

Partial Correction  
2 MISC

(16.4), (18.1), (18.4); LOBBYS 200 & 204; NURSE STATION 150 SOFFITS;

OK TO COVER WHEN READY SHOWER LIDS AT: 047 THRU 060; 041 THRU 046;  
**031; 032;**

**AT 033 THRU 040 ENSURE ALL HORIZONTAL CEILING FRAMING MEMBERS  
ARE SCREWED BOTH FLANGES BOTH ENDS.**

**Comments:**