

PLANNING AND CODES ADMINISTRATION DEPARTMENT
220 SE GREEN STREET
LEE'S SUMMIT, MO 64063
(816) 969-1200 FAX (816) 969-1201

Inspection Summary

Permit #: PRCOM20130305, Building Permit - Commercial
Address: 10 NE TUDOR RD, LEES SUMMIT, MO 64086

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Underground Electrical Inspection - Commercial	Mike Copeland	Partial	Thursday, April 17, 2014

Partial Correction

1 MISC

OK TO COVER WHEN READY BURIED CONDUIT FOR SITE ELECTRICAL AT FOLLOWING LOCATIONS: FROM LP#8 ~ 75 LF NE; FROM LP #1 TO #2; FROM LP #4 WEST 66'; FROM #4 TO #5; FROM #4 TO QUAZITE BOX 15' WEST; FROM #3 TO 80' N/NE; FROM #3 TO #4; FROM #5 TO 180 LF WEST; AT BOLLARDS AT EAST FRONT OF BUILDING MINIMUM 6" DEPTH APPROVED BASED ON "GENERAL" LINE IN NEC TABLE 300.5; 1" PVC CONDUITS TRENCHED FROM [A] TO [B] TO [C] TO [D] + [E] TO [F] TO LP#11 + RECEPTACLE PEDESTALS @ [G] + QUAZITE BOX @ [H] AS MARKED ON SITE ELECTRICAL PERMIT PRINT; MORE AS OF 4/11/14;

Partial Correction

2 MISC

@ SOUTH SIDE OF PROPERTY, WEST SIDE OF GATE TO JUNCTION BOX APPROVED.
RUN AT EAST SIDE OF GATE, CONDUIT APPROVED BETWEEN TWO EXISTING POLES

Comments: