

PLANNING AND CODES ADMINISTRATION DEPARTMENT
220 SE GREEN STREET
LEE'S SUMMIT, MO 64063
(816) 969-1200 FAX (816) 969-1201

Inspection Summary

Permit #: PRCOM20140090, Building Permit - Commercial
Address: 100 NE SAINT LUKES BLVD, LEES SUMMIT, MO 64086

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Hood/Duct Inspection	John Borns	Partial	Monday, April 28, 2014

Partial Correction

1 MISC

MAJORITY OF GREASE DUCT IN PLACE AND LIGHT-TESTED IN PLACE AS WELL AS POSSIBLE (SHOP WELDS WERE NOT LIGHT-TESTED ON FLOOR). ONE LOCATION FOUND WITH OPENINGS; WELDED SHUT ON THE SPOT; SHOP WELDS ON VERTICAL DROPS LIGHT-TESTED ON FLOOR; FIELD WELDS AT JOINTS TESTED; ALL OK TO WRAP WHEN READY; **DUCT WRAP INSTALLED.**

Corrective Action Required

2 MISC

IMC 507.16 COMMERCIAL KITCHEN GREASE HOOD PERFORMANCE TEST: NEBB-CERTIFIED REPORT REQUIRED TO BE SUBMITTED TO INSPECTOR WHEN EQUIPMENT IS OPERATIONAL AND BEFORE COMMERCIAL USE. SMOKE CAPTURE TEST TO BE CERTIFIED BY 3RD PARTY OR WITNESSED BY INSPECTOR BEFORE ANY USE IS APPROVED.

Comments: