

PLANNING AND CODES ADMINISTRATION DEPARTMENT
220 SE GREEN STREET
LEE'S SUMMIT, MO 64063
(816) 969-1200 FAX (816) 969-1201

Inspection Summary

Permit #: PRRES20132531, Building Permit - Residential
Address: 1629 NE SHADOW VALLEY DR, LEES SUMMIT, MO 64064

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Pool Final - Residential	Khanh Nguyen	Failed	Thursday, May 08, 2014

Corrective Action Required

1	MISC	<ul style="list-style-type: none">-THE FENCE GATES SHALL BE SELF-CLOSING AND SELF-LATCHING-THE POOL EQUIPMENTS SHALL NOT BE LOCATED IN THE WORKING AREA IN FRONT OF THE ELECTRICAL EQUIPMENTS (METER BOX AND THE POOL PANEL). WORKING AREA DEFINITION-30" WIDE X 36" DEEP SPACE IN FRONT OF THE EQUIPMENTS-INSTALL AN INSULATED EQUIPMENT GROUNDING CONDUCTOR FOR THE HEAT PUMP-THE POOL J-BOX SHALL BE MIN. 4" ABOVE THE DECK AND 8" ABOVE THE MAXIMUM WATER LEVEL, WHICH EVER IS GREATER, MEASURED FROM THE BOTTOM OF THE J-BOX-TERMINATE THE POOL COVER CIRCUIT INSIDE J-BOX-THE FEEDER TO THE POOL PANEL SHALL BE APPROVED WIRING METHOD PER NEC 680.25(A)-THE EQUIPMENT GROUNDING CONDUCTOR OF THE FEEDER ABOVE SHALL BE INSULATED AS REQUIRED PER 680.25(B)-NEED ACCESS TO INSIDE FOR INXSPECTION
---	------	--

Comments: