

PLANNING AND CODES ADMINISTRATION DEPARTMENT  
220 SE GREEN STREET  
LEE'S SUMMIT, MO 64063  
(816) 969-1200 FAX (816) 969-1201

## Inspection Summary

---

Permit #: PRRES20131165, Building Permit - Residential

Address: 602 NW REDBUD DR, Unit:B, LEES SUMMIT, MO 64081602 NW REDBUD DR, Unit:C, LEES SUMMIT, MO 64081602 NW REDBUD DR, Unit:A, LEES SUMMIT, MO 64081

---

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

---

Inspection:	Inspector:	Outcome:	Date:
<b>All Rough Inspection - Residential</b>	John Borns	Failed	Tuesday, July 01, 2014

Corrective Action Required

1	MISC	IPC 305.8; IRC P2603 PROTECTION FROM PENETRATION OF PVC / ABS / PEX / COPPER PLUMBING PIPE LESS THAN 1-1/2" FROM FACE OF FRAMING TO RECEIVE SCREWED OR NAILED COVERING: PROTECT PIPE WITH MINIMUM 1/16" THICK HARDENED STEEL SHIELD PLATES. CHECK ALL.
---	------	--

Corrective Action Required

2	MISC	IRC E3702 PROTECTION OF NM ELECT CABLE AND SERVICE ENTRANCE CABLE BORED THROUGH FRAMING WITH EDGE OF HOLE <1-1/4" FROM FACE OF STUD/PLATE: INSTALL MINIMUM 1/16" THICK HARDENED STEEL SHIELD PLATES TO PROTECT NON-METALLIC CABLE. EXAMPLES: MECHANICAL ROOM; SW CLOSET
---	------	---

Corrective Action Required

3	MISC	NEC 334 SECURING OF NM ELECTRICAL CABLE: SECURE WITHIN 12" OF ENTRY TO SERVICE PANEL
---	------	--

Comments: