

PLANNING AND CODES ADMINISTRATION DEPARTMENT
220 SE GREEN STREET
LEE'S SUMMIT, MO 64063
(816) 969-1200 FAX (816) 969-1201

Inspection Summary

Permit #: PRRES20131165, Building Permit - Residential

Address: 602 NW REDBUD DR, Unit:B, LEES SUMMIT, MO 64081602 NW REDBUD DR, Unit:C, LEES SUMMIT, MO 64081602 NW REDBUD DR, Unit:A, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Gas Piping Inspection - Residential	John Borns	Passed	Thursday, August 21, 2014

Electrical Service Inspection - Residential	John Borns	Failed	Thursday, August 21, 2014
--	------------	--------	---------------------------

Corrective Action Required

1 Misc 1

NEC 250.92B; IRC E3510.1. BONDING OF SERVICE ENCLOSURES & EQUIPMENT: NON-METALLIC NIPPLE AT METER ENCLOSURE PRODUCES DISCONTINUITY. MAY RUN SEPARATE BONDING CONDUCTOR LUGGED INSIDE METER ENCLOSURE AND WIRING TROUGH.

Comments: PRESSURE TEST OF GAS FEEDER PIPING TO UNITS:

A: HELD >10 PSI PRESSURE STEADY FOR >10 MIN

B: HELD >10 PSI PRESSURE STEADY FOR >10 MIN

C: HELD >10 PSI PRESSURE STEADY FOR >10 MIN