

PLANNING AND CODES ADMINISTRATION DEPARTMENT
220 SE GREEN STREET
LEE'S SUMMIT, MO 64063
(816) 969-1200 FAX (816) 969-1201

Inspection Summary

Permit #: PRCOM20140598, Building Permit - Commercial
Address: 20 NE SAINT LUKES BLVD, Unit:200, LEES SUMMIT, MO 64086

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Occupancy Inspection - Codes Commercial	John Borns	Not Ready	Tuesday, October 14, 2014

Corrective Action Required

1	Misc 1	EXCESSIVE BOX SETBACK AT RECEPTACLES REQUIRES INSTALLATION OF SPARK RINGS: - D293 NURSE STATION UNDER WEST COUNTER - D286 WORK AREA UNDER EAST COUNTER - D298 BREAK ROOM AT EAST WALL TALL CABINET
---	--------	---

Corrective Action Required

2	Misc 1	ELECTRICAL RECEPTACLE FOR ICEMAKER MUST BE GFCI-PROTECTED OR BE SINGLE PLUG
---	--------	---

Corrective Action Required

3	Misc 1	IRC P2717.3 BACKFLOW PREVENTION AT DISHWASHER: DRAIN DISCHARGE LINE MUST RISE TO UNDERSIDE OF COUNTER AND BE SECURELY FASTENED (OR APPROVED ALTERNATE MEANS TO MAINTAIN HIGH POINT IN DISCHARGE LINE.)
---	--------	--

Comments: