

PLANNING AND CODES ADMINISTRATION DEPARTMENT
220 SE GREEN STREET
LEE'S SUMMIT, MO 64063
(816) 969-1200 FAX (816) 969-1201

Inspection Summary

Permit #: PRCOM20132440, Building Permit - Commercial
Address: 101 SW 3RD ST, LEES SUMMIT, MO 64063

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Electrical Service Inspection - Commercial	John Borns	Passed	Wednesday, January 21, 2015
Above Ceiling Inspection	John Borns	Passed	Wednesday, January 21, 2015

Comments:

OK TO COVER WHEN READY ACT CEILING FRAMING + ABOVE-CEILING SYSTEMS.

ELECTRICAL SERVICE INSTALLATION: RELEASE 225A SERVICE. ENSURE ALL CIRCUIT POSITIONS ARE PROPERLY LABELED. NEC 408.4: LABELING OF ELECTRICAL CIRCUIT POSITIONS AT PANEL(S): EACH BREAKER POSITION MUST BE LABELED. MUST BE LEGIBLE, SPECIFIC. IF PANEL SCHEDULE IS USED NUMBER POSITIONS ON PANEL FRONT PER SCHEDULE. NO DITTO MARKS OR CONTINUATION SYMBOLS EXCEPT @ MULTIPLE POLE BREAKERS. LABEL UNUSED BREAKERS "SPARE".