

PLANNING AND CODES ADMINISTRATION DEPARTMENT
220 SE GREEN STREET
LEE'S SUMMIT, MO 64063
(816) 969-1200 FAX (816) 969-1201

Inspection Summary

Permit #: PRCOM20150463, Building Permit - Commercial
Address: 1740 NW CHIPMAN RD, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Gas Piping Inspection - Commercial	John Borns	Passed	Monday, June 08, 2015

Comments: PRESSURE TEST AND VISUAL INSPECTION APPROVED EXCEPT, BEFORE FINAL INSPECTION:

1) IFGC 404.8: METALLIC PIPING EXPOSED TO WEATHER MUST BE PERMANENTLY PROTECTED WITH PAINT OR BY OTHER APPROVED MEANS. SEE GAS PIPING AT METER AND ROOFTOP.

2) IFGC 407; 415: 8' PROTECTION OF ROOF MEMBRANE UNDER WOODEN PIPING SUPPORT BLOCKS FOR GAS PIPING: COMPLY WITH MAXIMUM SUPPORT SPACING PER IFGC. USE WEATHER-RESISTANT BLOCKING MATERIAL PROVIDING SOLID SUPPORT UNDER PIPE. LOOSE-CLAMP BLOCKS TO PIPE. APPLY SPECIFIED / APPROVED, ROOF-COMPATIBLE SLIP SHEET TO UNDERSIDE OF BLOCKS WITH METAL FASTENERS AT SIDES OF BLOCKS.