

PLANNING AND CODES ADMINISTRATION DEPARTMENT  
220 SE GREEN STREET  
LEE'S SUMMIT, MO 64063  
(816) 969-1200 FAX (816) 969-1201

## Inspection Summary

---

Permit #: PRCOM20141076, Building Permit - Commercial  
Address: 3331 SW KESSLER DR, LEES SUMMIT, MO 64081

---

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

---

| Inspection:                              | Inspector:   | Outcome: | Date:                   |
|--|--------------|----------|-------------------------|
| <b>All Rough Inspection - Commercial</b> | Mark Harding | Failed   | Thursday, June 18, 2015 |

Corrective Action Required

1 FRAMING/STRUCTURE OK TO ROCK THE FOLLOWING-  
ELECATOR SHAFT 1-3

WEST GARAGE EVE OK TO COVER  
EAST 1ST FLOOR PATIOS OK

Corrective Action Required

2 FIRST FLOOR

1ST FLOOR UNIT SIDE ONLY-  
3103- 24" TRUSS SPACING, AC LINE IN WRONG  
3100- ROCK ARCH,  
GARAGE SIDE-  
\*RISER ROOM STUDS DRILLED FOR WATER LINE  
\*ANCOR BOLTS  
\*SWITHC BOX FOR LIGHT IN RISER ROOM  
\*CORRIDOR -PLUMBING CUT IN WALL  
\*G13-JOIST HANGER NAILS, CLEAN OUTS  
\*S8- HOLD DOWN, NORTH WALL ANCORS NUTS, CLEANOUT 3"  
\*G6-CLEAN OUT  
\*G5-SUPPORT PLUMBING, PLATE BOLT N WALL  
\*G4-PLUMBING CUT STUDS REPLACE, CAULK HOOLES, PLATEA, CLEAN OUTS  
\*JANITOR CLOSET, CUT JOSIT FOR DWV  
\*S3-SUPPORT DWV (HCEK ALL GARAGE SIDE)  
SUPPORT FEEDERS GARAEG SIDE ALL  
CORRIDOR- INSTAL LOW VOLTAGE FIRELINE  
HVAC 0 DRY VENT STRAP INSTALL 4 NAILS.

Corrective Action Required

3 SECOND FLOOR

3200 ELECTRICAL, WATER LINE CUT,  
ROCK ARCH END UNIT,  
INSTALL NOLOX ON ALL PANELS FOR ELECTRICAL ALUMINUM.  
COMPELTE LAUNDRY N.W. UNIT. WATER LINES.

PUDDY PADS ETC.

Corrective Action Required  
4 THIRD FLOOR

3300-BATH FAN, ROCK ARCH, TRUSS HANGER CLOSET WEST LVL  
3301-BROKEN TRUSS KITCHEN ISLAND  
3302-CAULK MAIN ELEC LINE, LINE TO 4TH FLOOR, ELECTRICAL TO PORCH  
CUT STUDS, BROKEN FLOOR TRUSS OVER ENTRY.  
INSTALL CORRIDOR ELECTRICAL 3RD FLOOR  
3303-TRUSS CENTER LIVING ROOM BROKEN,FLEX DUCT TERMINATION,  
BEDROOM HVAC, CONNECT BATH FANS ELECT. TRUSS REPAIR HVAC  
THROUGH.  
3304-DUCT TERMINATION, BEDROOM HVAC, CONNECT BATH FANS ELECT.  
PLUMB OVER ISLAND SUPPORT , TAPE ALL HVAC.  
3306-PUDDY PADS S WALL,FIRESTOP BETWEEN UNITS N WALL.  
3308-DUCT TERMINATION, BEDROOM HVAC, CONNECT BATH FANS ELECT,  
PUDDY PADSS WALL,BATHFANS,  
3307-PROTECT MAIN WATER LINE,-DUCT TERMINATION, BEDROOM HVAC,  
CONNECT BATH FANS ELECT, PUDDY PADS N-S WALL,BATHFANS,  
3310-CUT STUD PORCH LIGHTS,CAULK SHOWER WALL.-DUCT  
TERMINATION, BEDROOM HVAC, CONNECT BATH FANS ELECT, PUDDY  
PADSS WALL,BATHFANS,  
3311--DUCT TERMINATION, BEDROOM HVAC, CONNECT BATH FANS ELECT,  
PUDDY PADSS WALL,BATHFANS,TAPE SUPPLY,CAULK ANGLE WALL,  
3312-FRAME , ROCK, CAULK FIRELINE,-DUCT TERMINATION, BEDROOM  
HVAC, CONNECT BATH FANS ELECT, PUDDY PADSS WALL,BATHFANS,

**All Rough Inspection - Mark Harding** Failed

Thursday, June 18, 2015

**Commercial**

Corrective Action Required

1 FRAMING/STRUCTURE

OK TO ROCK THE FOLLOWING-  
ELECATOR SHAFT 1-3

WEST GARAGE EVE OK TO COVER  
EAST 1ST FLOOR PATIOS OK

Corrective Action Required

2 FIRST FLOOR

1ST FLOOR UNIT SIDE ONLY-  
3103- 24" TRUSS SPACING, AC LINE IN WRONG  
3100- ROCK ARCH,  
GARAGE SIDE-  
\*RISER ROOM STUDS DRILLED FOR WATER LINE  
\*ANCOR BOLTS  
\*SWITHC BOX FOR LIGHT IN RISER ROOM  
\*CORRIDOR -PLUMBING CUT IN WALL  
\*G13-JOIST HANGER NAILS, CLEAN OUTS  
\*S8- HOLD DOWN, NORTH WALL ANCORS NUTS, CLEANOUT 3"

Corrective Action Required

3 SECOND FLOOR

\*G6-CLEAN OUT

\*G5-SUPPORT PLUMBING, PLATE BOLT N WALL

\*G4-PLUMBING CUT STUDS REPLACE, CAULK HOLES, PLATE, CLEAN OUTS

\*JANITOR CLOSET, CUT JOIST FOR DWV

\*S3-SUPPORT DWV (CHECK ALL GARAGE SIDE)

SUPPORT FEEDERS GARAGE SIDE ALL

CORRIDOR- INSTALL LOW VOLTAGE FIRELINE

HVAC DRY VENT STRAP INSTALL 4 NAILS.

3200 ELECTRICAL, WATER LINE CUT, HVAC

COMPLETE LAUNDRY N.W. UNIT. WATER LINES.

**Comments:**