

PLANNING AND CODES ADMINISTRATION DEPARTMENT
220 SE GREEN STREET
LEE'S SUMMIT, MO 64063
(816) 969-1200 FAX (816) 969-1201

Inspection Summary

Permit #: PRCOM20150741, Building Permit - Commercial
Address: 860 NW BLUE PKWY, Unit:P, LEES SUMMIT, MO 64086

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Electrical Service Inspection - Commercial	John Borns	Passed	Wednesday, July 15, 2015
Electrical Service Inspection - Commercial	John Borns	Partial	Wednesday, July 15, 2015
Partial Correction 1 Misc 1		RELEASE ELECTRICAL SERVICE CONTINGENT ON COMPLIANT BONDING OF METER ENCLOSURE TO LINE SIDE DISCONNECT	
Gas Piping Inspection - Commercial	John Borns	Failed	Wednesday, July 15, 2015
Corrective Action Required 1 Misc 1		IFGC 407.2 & 415; IRC G2423 SUPPORT OF HORIZONTAL RUNS OF RIGID STEEL PIPING: SPACING OF BLOCKS/HANGERS -- : 1/2" PIPE -- 6' MAX SPACING; 3/4" OR 1" PIPE -- 8' MAX SPACING; 1-1/4" OR LARGER PIPE -- 10' MAX SPACING	
Corrective Action Required 2 Misc 1		IFGC 404.8: METALLIC PIPING EXPOSED TO WEATHER MUST BE PERMANENTLY PROTECTED WITH PAINT OR BY OTHER APPROVED MEANS. SEE GAS PIPING AT METER AND ROOFTOP.	
Gas Service Inspection - Commercial	John Borns	Passed	Wednesday, July 15, 2015

**Above Ceiling
Inspection**

John Borns

Partial

Wednesday, July 15, 2015

Partial Correction

1 Misc 1

OK TO COVER WHEN READY GWB CEILING FRAMING + ABOVE-CEILING SYSTEMS @ FOLLOWING SPACES: TRANSITION SOFFITS #2, 3, 4; CASHWRAP; QUEUING ZONE; FITTING ROOMS; VESTIBULE A #2; WOMENS RR; OFFICE; HALLWAY EXCEPT W 5' WHERE TRUSS GIRDER BOTTOM CHORD BRACES HAVE YET TO BE WELDED;

COMPLETE TOP CHORD AND CHECK SPLICES AT BULKHEAD BEAM AT TRANSITION #5. DO NOT COVER.

**Above Ceiling
Inspection**

John Borns

Partial

Wednesday, July 15, 2015

Partial Correction

1 Misc 1

OK TO COVER WHEN READY GWB CEILING FRAMING + ABOVE-CEILING SYSTEMS @ FOLLOWING SPACES: TRANSITION SOFFITS #2, 3, 4; CASHWRAP; QUEUING ZONE; FITTING ROOMS; VESTIBULE A #2; WOMENS RR; OFFICE; TRANSITION #5; **HALLWAY @ REAR; VESTIBULE A #1;**

Comments: AFFIX ADDRESS LABEL TO ELECTRICAL SERVICE EQUIPMENT BEFORE KCP&L INSTALLS METER.