

**PLANNING AND CODES ADMINISTRATION DEPARTMENT
220 SE GREEN STREET
LEE'S SUMMIT, MO 64063
(816) 969-1200 FAX (816) 969-1201**

Inspection Summary

Permit #:PRCOM20152126, Building Permit - Commercial
Address: 600 NW SHAMROCK AVE, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Rated Assembly Inspection	John Borns	Failed	Tuesday, March 01, 2016

Corrective Action Required

1 Misc 1

RATED LID AT ELEVATOR SHAFT: 1ST LAYER 5/8" TYPE X GWB;
2ND LAYER 5/8" TYPE X GWB OK TO TAPE, MUD, & FIRE-STOP.

TAPE DOES NOT ADHERE TO CMU. USE FIRE-CAULK AT PERIMETER.

Partial Correction

2 Misc 1

ELEVATOR DOOR FRONTS: AT 1ST FLOOR 1 LAYER 5/8" TYPE X
GWB SCREWED @ 8" O/C;

Comments: