

**PLANNING AND CODES ADMINISTRATION DEPARTMENT
220 SE GREEN STREET
LEE'S SUMMIT, MO 64063
(816) 969-1200 FAX (816) 969-1201**

Inspection Summary

Permit #:PRCOM20151679, Building Permit - Commercial
Address: 897 NE BLUESTEM DR, LEES SUMMIT, MO 64086

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Electrical Service Inspection - Commercial	Khanh Nguyen	Failed	Thursday, April 07, 2016

Corrective Action Required

1 Misc 1

RESTROOM BUILDING:

- THE METAL RACEWAY ENCASING THE GROUNDING ELECTRODE CONDUCTOR (GEC) MUST BE BONDED TO THE GEC AT OPEN END; OR REPLACE THE METAL RACEWAY WITH A NON-METALLIC RACEWAY
- THE GEC TO UFER MUST BE CONTINUOUS OR SPLICED WITH AN IRREVERSIBLE SPLICE
- GROUND BUILDING DISCONNECTING MEAN TO WATER SERVICE LINE
- GROUND THE TRANSFORMER TO NEAREST GROUNDING ELECTRODE (WATER)
- REMOVE ENAMEL AT GROUNDING LUG INSIDE TRANSFORMER FOR DIRECT METAL-METAL CONTACT

CONCESSION BUILDING:

- BOND BUILDING STEEL AND WATER LINE TO SERVICE GROUND OR ENCLOSURE. USE #4 BONDING JUMPERS

AMPHITHEATER:

- GROUND THE FIRST DISCONNECT TO ALL AVAILABLE GROUNDING ELECTRODES (ROD & UFER)
- GROUND THE TRANSFORMER WITH 1/0 CU GEC.
- COMPLETE GROUNDING THE PANEL

Comments:

