

**PLANNING AND CODES ADMINISTRATION DEPARTMENT
220 SE GREEN STREET
LEE'S SUMMIT, MO 64063
(816) 969-1200 FAX (816) 969-1201**

Inspection Summary

Permit #:PRCOM20160873, Building Permit - Commercial
Address: 3381 NW CHIPMAN RD, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Underslab Plumbing Inspection - Commercial	John Borns	Partial	Thursday, May 19, 2016

Partial Correction
1 Misc 1

OK TO COVER WHEN READY UNDER-SLAB PVC SANITARY DRAIN, WASTE, & VENT PIPING: MAIN BUILDING DRAIN FROM A.9/6.5 TO D.2/6.5; BRANCH ON (C) TO C.O. OUTSIDE WEST B/L; **MAIN BLDG DRAIN EXTENDED SOUTH TO UNDER GRADE BEAM @ N/8.2;**

NOTE IPC 312 / IRC P2503.5.1 REQUIREMENT FOR PRESSURE-TESTING PIPING SYSTEM.

Comments: