

**PLANNING AND CODES ADMINISTRATION DEPARTMENT
220 SE GREEN STREET
LEE'S SUMMIT, MO 64063
(816) 969-1200 FAX (816) 969-1201**

Inspection Summary

Permit #:PRCOM20160069, Building Permit - Commercial
Address: 1101 NW INNOVATION PKWY, LEES SUMMIT, MO 64086

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Footing Inspection - Commercial	Mike Copeland	Partial	Monday, June 27, 2016
Partial Correction 1 Misc 1		FOOTINGS AT HARDENED AREA COMPLETED & APPROVED FOR POUR. UFER GROUND CONNECTION ON LONGITUDINAL RE-BAR AT CHILLER SCREEN WALL SE.	
Partial Correction 2 Misc 1		OK TO POUR WHEN READY SECTIONS OF CONCRETE GRADE BEAM + INTEGRAL COLUMN FOOTINGS AS FOLLOWS: 14/N TO 14/Z; 14/Z TO DD/14 TO DD/12.3; DD/12.3 TO DD/9 TO 9/BB.5;	
Partial Correction 3 Misc 1		OK TO POUR WHEN READY ISOLATED FOOTINGS AT FOLLOWING LOCATIONS: 13/O; 13/S; 13/W; 13/Y; 13/AA; 12/W; 12/Y; 12/AA; 11/O; 11/S; 12/O; 12/S; CONNECTED PAIR W/10.5&11; CONNECTED PAIR Y/10.5&11; 9/Y; 10/S; 10/W; 10/Y; 10/AA; 11/AA; **OK TO POUR: ELEVATOR PAD AND F2 COLUMN PAD, F3 COLUMN PAD SOUTH OF ELEVATOR	
Partial Correction 4 Misc 1		STEP FOOTINGS RISING FROM HARDENED AREA FOOTING ELEVATION: MIDDLE STEP @ 14/M TO COMPLETE STEPS ON 14; SECOND STEP AT E/10.8;	
Partial Correction 5 Misc 1		COLUMN PADS AT THE FOLLOWING LOCATIONS APPROVED TO POUR PER DRAWINGS: 9.5/S; 9.5/T.5; 9/Y; 9/S; 9/O; 9/K; 9/I; 9/F; 7.6/Q; 7.6/U; 7.6/X COLUMN PAD	

FOOTING E LINE BETWEEN 10.5 AND 11

Foundation Inspection Mike Copeland Partial Monday, June 27, 2016
- Commercial

Partial Correction

1 Misc 1

OK TO POUR WHEN READY CONCRETE FOUNDATION WALL AND INTEGRAL COLUMNS/PILASTERS : K/13.7 TO K/11.6; K/11.6 TO 11.6/G; H.3/11.6 TO H.3/12.2 TO G/12.2 TO G/11.55; [K/13.7 TO J.9/EAST END; 13.8/J.9 & 14.9/J.9 TO 14.2/D.5* TO D.5/13.5; D.5/13.5 TO D.5/11.2; 11.55/G TO 11.55/D.5 TO COMPLETE PERIMETER WALLS;

*INCLUDING #8 BARS AT TOP OF WALL PER ADDENDUM #4

Partial Correction

2 Misc 1

OK TO POUR WHEN READY C.I.P. CONCRETE COLUMNS @ I/11.5; I/12; I/13; H/13;

Partial Correction

3 Misc 1

ELEVATOR WALLS: E LINE BETWEEN 10.5 AND 11 LINE; 14 LINE BETWEEN K AND Q; BETWEEN 9.5 AND 9 AT S LINE

Comments: