

**PLANNING AND CODES ADMINISTRATION DEPARTMENT
220 SE GREEN STREET
LEE'S SUMMIT, MO 64063
(816) 969-1200 FAX (816) 969-1201**

Inspection Summary

Permit #:PRCOM20160069, Building Permit - Commercial
Address: 1101 NW INNOVATION PKWY, LEES SUMMIT, MO 64086

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Footing Inspection - Commercial	Mike Copeland	Partial	Friday, July 01, 2016

Partial Correction

1 Misc 1

FOOTINGS AT HARDENED AREA COMPLETED & APPROVED FOR POUR.

UFER GROUND CONNECTION ON LONGITUDINAL RE-BAR AT CHILLER SCREEN WALL SE.

Partial Correction

2 Misc 1

OK TO POUR WHEN READY SECTIONS OF CONCRETE GRADE BEAM + INTEGRAL COLUMN FOOTINGS AS FOLLOWS: 14/N TO 14/Z; 14/Z TO DD/14 TO DD/12.3; DD/12.3 TO DD/9 TO 9/BB.5;

Partial Correction

3 Misc 1

OK TO POUR WHEN READY ISOLATED FOOTINGS AT FOLLOWING LOCATIONS: 13/O; 13/S; 13/W; 13/Y; 13/AA; 12/W; 12/Y; 12/AA; 11/O; 11/S; 12/O; 12/S; CONNECTED PAIR W/10.5&11; CONNECTED PAIR Y/10.5&11; 9/Y; 10/S; 10/W; 10/Y; 10/AA; 11/AA;

****OK TO POUR: ELEVATOR PAD AND F2 COLUMN PAD, F3 COLUMN PAD SOUTH OF ELEVATOR**

Partial Correction

4 Misc 1

STEP FOOTINGS RISING FROM HARDENED AREA FOOTING ELEVATION: MIDDLE STEP @ 14/M TO COMPLETE STEPS ON 14; SECOND STEP AT E/10.8;

Partial Correction

5 Misc 1

COLUMN PADS AT THE FOLLOWING LOCATIONS APPROVED TO POUR PER DRAWINGS:
9.5/S; 9.5/T.5; 9/Y; 9/S; 9/O; 9/K; 9/I; 9/F; 7.6/Q; 7.6/U; 7.6/X;
6.7/O-G

FOOTING E LINE BETWEEN 10.5 AND 11 TO 6.7

Comments: