

**PLANNING AND CODES ADMINISTRATION DEPARTMENT  
220 SE GREEN STREET  
LEE'S SUMMIT, MO 64063  
(816) 969-1200 FAX (816) 969-1201**

## Inspection Summary

---

Permit #:PRCOM20160069, Building Permit - Commercial  
Address: 1101 NW INNOVATION PKWY, LEES SUMMIT, MO 64086

---

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

---

Inspection:	Inspector:	Outcome:	Date:
<b>Footing Inspection - Commercial</b>	John Borns	Failed	Tuesday, July 19, 2016

Partial Correction  
5 Misc 1

OK TO POUR WHEN READY SECTIONS OF CONCRETE GRADE BEAM + INTEGRAL COLUMN FOOTINGS AS FOLLOWS: 14/N TO 14/Z; 14/Z TO DD/14 TO DD/12.3; DD/12.3 TO DD/9 TO 9/BB.5; 9/CC TO 9/Z TO 7/Z TO 6/BB + STOOP G.B. PER 55/S3.02 TO 5.3/BB;

Partial Correction  
6 Misc 1

OK TO POUR WHEN READY ISOLATED FOOTINGS AT FOLLOWING LOCATIONS: 13/O; 13/S; 13/W; 13/Y; 13/AA; 12/W; 12/Y; 12/AA; 11/O; 11/S; 12/O; 12/S; CONNECTED PAIR W/10.5&11; CONNECTED PAIR Y/10.5&11; 9/Y; 10/S; 10/W; 10/Y; 10/AA; 11/AA; N/4; Q/4; I/10;

**\*\*OK TO POUR: ELEVATOR PAD AND F2 COLUMN PAD, F3 COLUMN PAD SOUTH OF ELEVATOR**

Partial Correction  
10 Misc 1

COLUMN PADS AT THE FOLLOWING LOCATIONS APPROVED TO POUR PER DRAWINGS:  
9.5/S; 9.5/T.5; 9/Y; 9/S; 9/O; 9/K; 9/I; 9/F; 7.6/Q; 7.6/U; 7.6/X;  
6.7/0-G

FOOTING E LINE BETWEEN 10.5 AND 11 TO 6.7

Corrective Action Required  
11 Misc 1

**ISOLATED FOOTINGS NOT APPROVED FOR POUR: G/4.4; G/5.7; J/5.8; K/7.5; Q/5; L/9.5; L/11**

**- CHECK ALL FOR SIZE PER DESIGN  
- PROVIDE MINIMUM 3" RE-BAR CLEARANCE AT BOTTOMS AND**

## **BANKS**

**Comments:**