

## Joe Frogge

---

**From:** jim [jim@sullivanpalmer.com]  
**Sent:** Wednesday, July 27, 2016 8:31 AM  
**To:** Joe Frogge  
**Cc:** Caleb Gardner  
**Subject:** 403 Ward Construction

Joe: I have spent some time reviewing the Chapter 7 and Table 721.1(2) and feel that Item 9-1.1 as constructed on the project will provide the 2 hour separation as required. The constructed assembly utilizes the existing one hour fire rated wall with one layer of 5/8" gyp. bd. on each side of a 2x4 wood stud, and adds that 1" gypsum coreboard and 1/2" layer of gypsum board, with a solid wall thickness of 2 1/8". This is also in compliance with our revised drawing A1 which provides this assembly as an alternate, as submitted earlier to your office.

Please let us know if you have additional concerns or questions regarding this project.

Sincerely,

Jim Sullivan  
Sullivan Palmer Architects