

**PLANNING AND CODES ADMINISTRATION DEPARTMENT
220 SE GREEN STREET
LEE'S SUMMIT, MO 64063
(816) 969-1200 FAX (816) 969-1201**

Inspection Summary

Permit #:PRCOM20160277, Building Permit - Commercial
Address: 1101 NW INNOVATION PKWY, LEES SUMMIT, MO 64086

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Underslab Plumbing Inspection - Commercial	John Borns	Partial	Monday, August 15, 2016

Partial Correction

1	THE FOLLOWING AREAS ARE APPROVED	STORM SEWER AT THE FOLLOWING LOCATIONS: 12" STORM LINE AT 15 LINE SLOPING EAST BETWEEN O AND R TO 10.5 LINE; TRANSITION TO 8" LINE TO AA LINE; 8" PVC LINE FROM E.2/11.5 TO E.2/9.3; 10" PVC FROM E.2/9.3 TO K.2/9.3; 10" & 8" PVC FROM W.8/4 TO W.8/3.4 TO X.1/3.4 TO RISER @ X.1/2; 8" PVC FROM 4.8/B.8 4.8/H.2; 6" PVC FROM H.2/5.2 TO 4.7/H.2; 10" PVC FROM H.2/4.7 TO {TWO 4" C.O.s} H.2/2.6 TO 2.6/L TO UNDER G.B. TO 5' O/S B/L @ L/2; 6" PVC FROM G/6 & J/6 CONVERGING @ H.2/5.6 AND CONNECTING TO PREVIOUS RUN AT H.2/5.2;
---	----------------------------------	--

Partial Correction

2	THE FOLLOWING AREAS ARE APPROVED	OK TO COVER WHEN READY SANITARY WASTE AND VENT: AREA "A" COMPLETE; 2 INCH TO 4 INCH AT W LINE TO 10 LINE WITH BATH GROUP; 6" PVC ON (K.8) FROM (11.6) TO (14) + FIVE BRANCHES; 4" PVC FROM T.5/9.2 TO T.5/5.6 TO N.2/5.6 TO N.2/4.2; 6" PVC ON (K.8) FROM (11.6) TO (10.3) + 4" BRANCH SOUTH AT (10.3); 2" THEN 4" PVC FROM F/9.5 TO K.8/9.3 TO K.8/10.3; 2" THEN 3" THEN 4" PVC FROM Y.5/3.7 TO T.5/3.9 TO T.5/6.5;
---	----------------------------------	---

Comments: