

**PLANNING AND CODES ADMINISTRATION DEPARTMENT
220 SE GREEN STREET
LEE'S SUMMIT, MO 64063
(816) 969-1200 FAX (816) 969-1201**

Inspection Summary

Permit #:PRCOM20151744, Building Permit - Commercial
Address: 2640 NE MCBAINE DR, LEES SUMMIT, MO 64064

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Electrical Service Inspection - Commercial	Khanh Nguyen	Failed	Tuesday, September 27, 2016

Corrective Action Required

1	Misc 1	-EXPOSE THE WIRING&GROUNDING CONNECTION INSIDE TRANSFORMER. -ISOLATE THE GROUNDED FROM THE GROUNDING CONDUCTORS INSIDE THE 120/240V PANEL. THE SYSTEM BONDING CONNECTION IS ALLOWED ONLY AT THE ENCLOSURE WHERE THE GROUNDING CONNECTION FOR THE SEPARATELY DERIVED SYSTEM IS MADE, EITHER AT THE SOURCE OR THE 1ST DISCONNECTING MEAN
---	--------	---

Comments: