

**PLANNING AND CODES ADMINISTRATION DEPARTMENT
220 SE GREEN STREET
LEE'S SUMMIT, MO 64063
(816) 969-1200 FAX (816) 969-1201**

Inspection Summary

Permit #:PRCOM20160277, Building Permit - Commercial
Address: 1101 NW INNOVATION PKWY, LEES SUMMIT, MO 64086

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Underground Electrical Inspection - Commercial	John Borns	Partial	Friday, September 30, 2016

Partial Correction
2 Misc 1

OK TO COVER WHEN READY INSTALLATION OF BURIED SITE LIGHTING ELECTRICAL CONDUIT FOLLOWING SEGMENTS: FROM LOCATION OF LP BASE #1 TO #2 TO #3; #5 TO #6; #3 TO #4 TO #5; #6 TO #10;

Partial Correction
3 Misc 1

6 FOUR-INCH CONDUITS FOR 50' WEST OF DRIVE TO ABOUT 10 FEET FROM VAULT; 6 FOUR-INCH CONDUITS EXTENDED WEST TO ENTRY TO QUAZITE VAULT NEAR INNOVATION PKWY

Partial Correction
1 Misc 1

OK TO COVER WHEN READY: TWELVE 3" PVC SECONDARY SERVICE CONDUITS FROM TRANSFORMER LOCATION TO BUILDING ENTRY; SIX 4" PVC BETWEEN (O) & (Q) EXTENDING 20' WEST FROM GRADE BEAM AT (2) + ADDITIONAL 40' WEST; THREE 4" PVC FROM LOCATION OF QUAZITE BOX ES3 TO SOUTH 200'; **QUAZITE BOX ES3 SET IN PLACE + THREE 4" PVC CONDUITS FROM BOX 10' SOUTH CONNECTED TO CONDUITS TO SOUTH BURIED EARLIER;**

Partial Correction
4 Misc 1

GROUND RING INSTALLED IN TRENCH AROUND TRANSFORMER PAD NOT SHOWN ON DRAWINGS. NO MATERIAL OR WORKMANSHIP ISSUES FOUND.

Comments: