

PLANNING AND CODES ADMINISTRATION DEPARTMENT
220 SE GREEN STREET
LEE'S SUMMIT, MO 64063
(816) 969-1200 FAX (816) 969-1201

Inspection Summary

Permit #:PRCOM20160277, Building Permit - Commercial
Address: 1101 NW INNOVATION PKWY, LEES SUMMIT, MO 64086

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Underground Electrical Inspection - Commercial	John Borns	Partial	Friday, October 28, 2016

Partial Correction

1 Misc 1

OK TO COVER WHEN READY INSTALLATION OF BURIED SITE LIGHTING ELECTRICAL CONDUIT FOLLOWING SEGMENTS: FROM LOCATION OF LP BASE #1 TO #2 TO #3; #5 TO #6; #3 TO #4 TO #5; #6 TO #10; #10 TOWARD #11; COMPLETE TO #11 TO #12; #12 TO #13 TO #14; #1 TO [ES3] TO #27 TO 12" x 20" QUAZITE BOX & TO #26 TO #9 TO #8 TO #7; #14 TO #15; #15 THROUGH #22; **#22 TO #23 TO #24 TO #25;**

Partial Correction

2 Misc 1

6 FOUR-INCH CONDUITS FOR 50' WEST OF DRIVE TO ABOUT 10 FEET FROM VAULT; 6 FOUR-INCH CONDUITS EXTENDED WEST TO ENTRY TO QUAZITE VAULT NEAR INNOVATION PKWY

Partial Correction

3 Misc 1

OK TO COVER WHEN READY: TWELVE 3" PVC SECONDARY SERVICE CONDUITS FROM TRANSFORMER LOCATION TO BUILDING ENTRY; SIX 4" PVC BETWEEN (O) & (Q) EXTENDING 20' WEST FROM GRADE BEAM AT (2) + ADDITIONAL 40' WEST; THREE 4" PVC FROM LOCATION OF QUAZITE BOX ES3 TO SOUTH 200'; QUAZITE BOX ES3 SET IN PLACE + THREE 4" PVC CONDUITS FROM BOX 10' SOUTH CONNECTED TO CONDUITS TO SOUTH BURIED EARLIER; QUAZITE BOX ES3; THREE 4" + ONE 1-1/2" PVC CONDUIT FROM GRADE BEAM @ DD/13.2 TO 40' SOUTH TOWARD QUAZITE BOX ES3; SAME THREE 4" CONDUITS EXTENDED SOUTH TO ES3; SAME 1-1/2" CONDUIT + ONE 1" CONDUIT EXTENDED TO 8' FROM ES3 WHERE SMALLER QUAZITE BOX IS TO BE INSTALLED;

Partial Correction

4 Misc 1

GROUND RING INSTALLED IN TRENCH AROUND TRANSFORMER

PAD NOT SHOWN ON DRAWINGS. NO MATERIAL OR
WORKMANSHIP ISSUES FOUND.

Comments: