

**PLANNING AND CODES ADMINISTRATION DEPARTMENT
220 SE GREEN STREET
LEE'S SUMMIT, MO 64063
(816) 969-1200 FAX (816) 969-1201**

Inspection Summary

Permit #:PRCOM20161178, Building Permit - Commercial
Address: 1800 NW OBRIEN RD, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Underslab Plumbing Inspection - Commercial	John Borns	Partial	Friday, December 02, 2016

Partial Correction
1 Misc 1

OK TO COVER WHEN READY UNDER-SLAB PVC SANITARY DRAIN,
WASTE, & VENT PIPING AT:**FROM WEST END EAST TO 6" BLDG
DRAIN + 6" SOUTH TO UNDER FOOTING;**

NOTE IPC 312 / IRC P2503.5.1 REQUIREMENT FOR
PRESSURE-TESTING PIPING SYSTEM.

Comments: