

PLANNING AND CODES ADMINISTRATION DEPARTMENT
220 SE GREEN STREET
LEE'S SUMMIT, MO 64063
(816) 969-1200 FAX (816) 969-1201

Inspection Summary

Permit #:PRCOM20162583, Building Permit - Commercial
Address: 20 NE SAINT LUKES BLVD, LEES SUMMIT, MO 64086

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
In-wall Inspection	John Borns	Partial	Monday, January 09, 2017

Partial Correction
1 Misc 1

OK TO COVER WHEN READY LIGHT-GAUGE STEEL WALL FRAMING + IN-WALL SYSTEMS AT FOLLOWING LOCATIONS: 1C122 SOUTH WALL; 1C216; 1C217; CUT-IN DOOR 1C219; 1D23 NW WALL B/F; 1D25; 1D26; IN-FILL AT 1D22 N WALL B/F; 1D24 B/F; 1D25 O/SF; 1D26 W WALL B/F; 1D221 E WALL B/F; 1C223; 1C221 CONTINGENT ON SEGMENT OF CORRIDOR SMOKE WALL BEING SMOKE-SEALED; C137; E/NE WALL; 1C120 & 121 B/F; 1C218 E & S WALLS; **[1C118] E & NW; [1C120] S WALL; [1C218] N WALL AFTER 2 BOCA PLATES IN PLACE; [XXX] PER RFI; WALL AT/ADJACENT TO DOOR (1D23);**

B/F = BOTH FACES
O/SF = OUTSIDE FACE

Rated Assembly Inspection	John Borns	Partial	Monday, January 09, 2017
----------------------------------	------------	---------	--------------------------

Partial Correction
1 Misc 1

GWB AT 1 HR FIRE-RATED WALLS: OK TO TAPE, MUD, & FIRE-SEAL WHEN READY 5/8" TYPE X GWB INSTALLATION @ FOLLOWING LOCATIONS: 1D25 & 1D26 WEST WALL; 1C133 S WALL B/F; 1D25 & 1D26 BACK FACES, CONTINGENT ON APPROVABLE FIRE-STOPPING TO BE INSPECTED WHEN READY; N&W WALLS OF 1D24 UP TO 10' AFF B/F; LINER BOARD HIGH ON WALL @ 1D24 NE B/F; **1D24 NE;**

B/F = BOTH FACES

**Above Ceiling
Inspection**

John Borns

Partial

Monday, January 09, 2017

Partial Correction

1 Misc 1

OK TO COVER WHEN READY ACT CEILING FRAMING +
ABOVE-CEILING SYSTEMS @ FOLLOWING SPACES: 1C216; 1C133
AFTER HANGING CONDUIT IS SECURED OR REMOVED, FLEX
PENETRATION OF RATED WALL IS FIRE-STOPPED, AND COPPER
PIPE IS ISOLATED FROM STEEL TOP TRACK; C137; **[1D25]**;

**Underslab Electrical
Inspection -
Commercial**

Partial

Monday, January 09, 2017

Partial Correction

1 Misc 1

OK TO COVER WHEN READY UNDER-SLAB ELECTRICAL CONDUIT
& BOXES (MATERIAL & WORKMANSHIP) AT 1C218; **RELOCATED
ELECTRICAL CONDUIT & BOX AT [1C218]**;

Comments: