

PLANNING AND CODES ADMINISTRATION DEPARTMENT
220 SE GREEN STREET
LEE'S SUMMIT, MO 64063
(816) 969-1200 FAX (816) 969-1201

Inspection Summary

Permit #:PRRES20162250, Building Permit - Residential
Address: 4828 NE JAMESTOWN DR, LEES SUMMIT, MO 64064

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Electrical Service Inspection - Residential	Khanh Nguyen	Passed	Thursday, February 09, 2017

All Rough Inspection - Residential	Khanh Nguyen	Failed	Thursday, February 09, 2017
---	--------------	--------	-----------------------------

Corrective Action Required

1 Misc 1

****CLEAN STREET AND RESTORE EROSION CONTROL

FRAMING:

- HAVE PLAN ON SITE. CHECK CS-PF WALL AT REAR DINING AND MASTER BED
- MASTER CLOSET WALL NOT BEARING WALL
- FIREBLOCKING: FB ALL FLOOR PENETRATIONS; FB FIREPLACE SPACE FROM ROOF WITH 3/4" SHEATHING; FB BASEMENT WALL SPACE FROM CEILING FURDONW SPACE AND VERTICALLY EVERY TEN FT OR LESS; FB BASEMENT FIREPLACE SPACE FROM HORIZONTAL SPACE. FIREBLOCK WITH APPROVED MATERIAL. 1/2" SHEATHING IS NOT APPROVED;
- ALL EXTERIOR DOORS: FILL IN GAPS AT HINGES AND STRIKE PLATES PER LS SECURITY CODE; BLOCK DOOR STUDS 3 STUD SPACES OUT OR TO CORNER
- HAVE ENGINEER ADDRESS FIX FOR OVER-NOTCHED JOIST ABOVE WET BAR
- TOE NAIL ALL JOISTS TO SILL AND TOP PLATES WITH 3-8D NAILS
- ANCHOR SHORT PLATE AT REAR BASEMENT BED CLOSET

MECHANICAL:

- FASTEN FIREPLACE TO FRAMING

-LOWER SUPPLY AIR TO CEILING LEVEL AT BATH NEAR WET BAR

PLUMBING:

-CONNECT GAS TO FIREPLACE

-SUPPORT DRAIN PIPE NO MORE THAN 4FT INTERVAL OUTSIDE
BASEMENT BEDS

ELECTRICAL:

-WALL RECEPTACLE SPACING NOT COMPLIANT IN MASTER
BEDROOM

-WIRING RUNNING ACROSS CEILING JOISTS WITHIN SIX FT OF
ATTIC ACCESS SHALL BE PROTECTED WITH RUNNING BOARD

***OK TO INSULATE

Comments: