

PLANNING AND CODES ADMINISTRATION DEPARTMENT
220 SE GREEN STREET
LEE'S SUMMIT, MO 64063
(816) 969-1200 FAX (816) 969-1201

Inspection Summary

Permit #:PRCOM20162583, Building Permit - Commercial
Address: 20 NE SAINT LUKES BLVD, LEES SUMMIT, MO 64086

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

| | | | |
|---|------------|----------|----------------------------|
| Inspection: | Inspector: | Outcome: | Date: |
| Final Building Inspection - Commercial | John Borns | Partial | Tuesday, February 14, 2017 |

Partial Correction

| | | |
|---|--------|--|
| 1 | Misc 1 | SPACES OK FOR USE: 1D22 EKG/VASCULAR; 1C133; 1C216; 1C137; 1C101; 1C117-1C120 BLOOD DRAW AREA AFTER MICROWAVE OVEN RECEPT IS GFI PROTECTED; |
|---|--------|--|

Corrective Action Required

| | | |
|---|--------|---|
| 2 | Misc 1 | 1C218; 1D25; 1D26; 1C1`22; 1C123: - ELECTRICAL PANEL NOT IDENTIFIED - CIRCUITS AT PANEL NOT IDENTIFIED - DISCONNECT NOT LABELED - ENSURE ALL ELECTRICAL RECEPTACLES HAVE YOKE SPACERS IF NEEDED AND ARE MOUNTED SOLID - COPPER DRAIN PIPES NOT SECURED ABOVE FLOOR SINK - ONE EMERGENCY RECEPTACLE NOT HOT FOR TEST |
|---|--------|---|

| | | | |
|-------------------------------------|------------|---------|----------------------------|
| Above Ceiling Inspection | John Borns | Partial | Tuesday, February 14, 2017 |
|-------------------------------------|------------|---------|----------------------------|

Partial Correction

| | | |
|---|--------|---|
| 1 | Misc 1 | OK TO COVER WHEN READY ACT CEILING FRAMING + ABOVE-CEILING SYSTEMS @ FOLLOWING SPACES: 1C216; 1C133; C137; [1D25]; 1C217; 1C218A; 1C219; 1C221; 1C223; 1C218 INCLUDING EAST 1/2; 1D24; 1D26 AFTER RATED WALL STICKERS ARE ADHERED TO WALL RATHER THAN TO M/E/P COMPONENTS; 1C117-1C120 OK AFTER ONE F.A. BOX AND CONDUIT ARE REMOVED IF ABANDONED -- SECURED AND CLOSED IF TO REMAIN IN USE; 1C101; |
|---|--------|---|

Partial Correction
2 Misc 1

**OK TO COVER WHEN READY LIGHT-GAUGE STEEL FRAMING FOR
SOFFITS ABOVE DOORS AT TWO PREP ROOMS**

Comments: