

**PLANNING AND CODES ADMINISTRATION DEPARTMENT  
220 SE GREEN STREET  
LEE'S SUMMIT, MO 64063  
(816) 969-1200 FAX (816) 969-1201**

## Inspection Summary

---

Permit #:PRCOM20161178, Building Permit - Commercial  
Address: 1800 NW OBRIEN RD, LEES SUMMIT, MO 64081

---

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

---

Inspection:	Inspector:	Outcome:	Date:
<b>Underslab Plumbing Inspection - Commercial</b>	John Borns	Partial	Friday, March 17, 2017

Partial Correction  
1          Misc 1

OK TO COVER WHEN READY UNDER-SLAB PVC SANITARY DRAIN, WASTE, & VENT PIPING AT:FROM WEST END EAST TO 6" BLDG DRAIN + 6" SOUTH TO UNDER FOOTING; REMAINDER OF PVC UNDER-SLAB DWV EXCEPT LINES TO POOL & EMPLOYEE RR; **PIPING & P-TRAPS(ALLOWED IN LIEU OF INDIRECT WASTE) FOR TRENCH DRAINS AT PERMIT PRINT MARKS #1; 2; 3;**

NOTE IPC 312 / IRC P2503.5.1 REQUIREMENT FOR PRESSURE-TESTING PIPING SYSTEM.

**Comments:**