

**PLANNING AND CODES ADMINISTRATION DEPARTMENT**  
**220 SE GREEN STREET**  
**LEE'S SUMMIT, MO 64063**  
**(816) 969-1200 FAX (816) 969-1201**

## Inspection Summary

---

Permit #:PRCOM20151897, Building Permit - Commercial  
Address: 1201 NW INNOVATION PKWY, LEES SUMMIT, MO 64086

---

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

---

Inspection:	Inspector:	Outcome:	Date:
<b>Rated Assembly Inspection</b>	John Borns	Partial	Tuesday, April 04, 2017
Partial Correction 1 Misc 1		OK TO COVER AT STAIRWELLS: 2 LAYERS 5/8" TYPE X GWB AT WALLS BOTH STAIRWELLS; RESILIENT FURRING + 5/8" TYPE X GWB AT LANDING CEILINGS	
Partial Correction 2 Misc 1		OK TO TAPE, MUD, AND FIRE-STOP WHEN READY RATED WALLS AND CEILINGS AT: 4TH FLOOR; 3RD FLOOR; 2ND FLOOR; 1ST FLOOR: 116; 101; 103; 105; 107; 109; 111; 113; 106 W WALL 1ST LAYER; MEETING ROOM; POOL (2ND LAYER AT W WALL); 104; 111; 112; 116; 118; 119; 126; 127; 128; 129; 131; 133; 144; 145; 146; 152;  CEILINGS ONLY AT: 119/121/123/125; 122; 124; 110; 140; 142;  122 W WALL 1ST LAYER;	
Partial Correction 3 Misc 1		LAUNDRY CHUTE: OK TO COVER WHEN READY: INTERIOR 1ST LAYER 5/8" TYPE X GWB;  EXTERIOR: INFILL AT DOOR OPENINGS AT 4TH & 3RD FLOORS; SOUTH WALL 1ST LAYER AT 4TH & 3RD FLOORS; <b>2ND FLOOR SOUTH FACE 2 LAYERS</b>	
Partial Correction 4 Misc 1		ELEVATOR SHAFT 4 LAYERS (W/ REILIENT CHANNEL) 5/8" TYPE X GWB AT LID	

TWO LAYERS 5/8" TYPE X GWB AT N,E,S WALLS COMPLETE,  
TAPED, AND MUDDED

1st FLOOR SOUTH SIDE ELEVATOR SHAFT 2ND LAYER APPROVED  
1ST FLOOR LOBBY FACE 2ND LAYER

Partial Correction  
5 Misc 1

1ST FLOOR CEILING PENETRATIONS FIRE-STOPPED PRE-GRID AT:  
LAUNDRY ROOM NORTH; COMMONS SPACE & EAST CORRIDOR;

**Comments:**