

**PLANNING AND CODES ADMINISTRATION DEPARTMENT
220 SE GREEN STREET
LEE'S SUMMIT, MO 64063
(816) 969-1200 FAX (816) 969-1201**

Inspection Summary

Permit #:PRCOM20160277, Building Permit - Commercial
Address: 1101 NW INNOVATION PKWY, LEES SUMMIT, MO 64086

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Rated Assembly Inspection	John Borns	Partial	Friday, April 21, 2017

Partial Correction
2 Misc

SEPARATION WALL ON (6)/(7):
INNER WYTHE: PENETRATIONS OF LINER BOARD FIRE-STOPPED;
OK TO HANG 5/8" TYPE X GWB BOTH FACES;

OUTER WYTHE: 1ST FLOOR FROM N TO R WEST FACE;

OUTER WYTHE: 2ND FLOOR FROM J TO N WEST FACE;

WEST FINISH FACE: OK TO HANG 1ST LAYER TO 12' AFF FROM B TO

WEST FINISH FACE:
LEVEL ONE 1ST LAYER APPROVED FULL HEIGHT FROM (A+4') TO (BB); 2ND LAYER OK TO TAPE, MUD & FIRE-STOP (A) TO (N) & (Q) TO (BB);
LEVEL TWO OK FOR 1ST LAYER FROM (A) TO (G); 1ST LAYER (A) TO (F);

Partial Correction
3 Misc

EAST FINISH FACE OK TO HANG ONE LAYER FULL HEIGHT FROM A+4' TO BB; ONE LAYER FULL HEIGHT OK FOR TAPE, MUD & FIRE-STOP;

ELEVATOR SHAFT -- OK TO COVER WHEN READY:

FRONTS AT LEVEL ONE AND LEVEL TWO FRAMING & LINER BOARD OK FOR 5/8" TYPE X; 1ST LAYER 5/8" TYPE X GWB BOTH LEVELS

Partial Correction
4 Misc

AT ELEVATOR EQUIPMENT ROOM A150 OK TO APPLY 1ST LAYER 5/8" TYPE X GWB AT WEST WALL, 2 LAYERS AT CONNECTION WITH INTERSECTING WALL; 2ND LAYER 5/8" TYPE X GWB AT WEST WALL; FRAMING + ONE LAYER 1" LINER BOARD AT CEILING; SOUTH WALL OK TO COVER SOUTH FACE OF SOUTH WALL WITH 5/8" TYPE X; OK TO COVER SOUTH FACE OF SOUTH WALL WITH 2ND LAYER 5/8" TYPE X; OK TO INSTALL 1ST LAYER 5/8" TYPE X GWB AT CEILING;

Above Ceiling Inspection

John Borns

Partial

Friday, April 21, 2017

Partial Correction
1 Misc

OK TO COVER WHEN READY GWB CEILING /SOFFIT /LIGHT COVE FRAMING + ABOVE-CEILING SYSTEMS @ FOLLOWING 1ST FLOOR SPACES: VESTIBULE @ MEN'S & WOMEN'S RESTROOMS 102 / 103; SOFFITS/FACIAS @ C104 LAB, 1-101, 1-117, 1-118; LIGHT COVE @ 1-151; HARD LID SOFFIT FIRST FLOOR AREA C A156; RR'S 102 & 103; A202; C202; C250; 206; 259; TENSION STUDS AT LIGHT SLOT CEILING AT N.2/9.3; BULKHEAD AT B152 E&S; HARD LID SOFFIT TENSION STUDS @ 4-150/151 & 152; BULKHEADS @ 4-101, 102, 103;

In-wall Inspection

John Borns

Partial

Friday, April 21, 2017

Partial Correction
1 Misc

OK TO COVER WHEN READY LIGHT-GAUGE STEEL WALL FRAMING + IN-WALL SYSTEMS AT FOLLOWING 2ND FLOOR LOCATIONS: A218; C271; AREA "A"; AREA "C" N OF STAIR; C202; C203; C206; C207; B209; B258A; C218; C205; 202; 203;

AREA "D": B257; B257A; B257B; B258; B261; ALL NORTH OF (G) INCLUDING 254, 256, 257;

BETWEEN COMMONS A-C EXCEPT 202,3,6,9,18.

2-250; 2-251; 2-252; 4-201; 4-201A; 4-202; 4-203;

Partial Correction
2 Misc

OK TO COVER WHEN READY LIGHT-GAUGE STEEL WALL FRAMING + IN-WALL SYSTEMS AT FOLLOWING 1ST FLOOR LOCATIONS: EAST WALL OF ELECT 3-161; OK TO 4' TOP-OUT WALLS;

AREA "A" COMPLETE

AREA "B": B101 S,W,N WALLS; B102; 103; 104; 105; 106; 107; 108;

109; 110; 111; 152; 153; 153A; 153B; 154; 155; 156-161;

AREA "C" COMPLETE EXCEPT C160; B153; D161; B209; B258A;

AREA "D": D150/151/152 NORTH & WEST WALLS; 150A; 151A;
152A; 153; 154; 155; 159; 160; 162; D156; D157; D102; D103;
4-151A, D154A, D154B FULL HEIGHT; D101; B150 N&E; B151
N&W;

*: EAST WALL TO 12' AFF ONLY

Corrective Action Required

4 Misc

OK TO COVER WHEN READY FRAMING & ENCLOSED SYSTEMS AT
KNEEWALLS AT: 1-101; 1-117; 3-250;

All Rough Inspection - John Borns
Commercial

Partial

Friday, April 21, 2017

Partial Correction

1 Misc

OK TO COVER WHEN READY WOOD FRAMING & ENCLOSED
SYSTEMS @ UNDER-STAIR SPACES AT: 1ST LEVEL A-COMMONS,
C-COMMONS;

Comments: