

**PLANNING AND CODES ADMINISTRATION DEPARTMENT  
220 SE GREEN STREET  
LEE'S SUMMIT, MO 64063  
(816) 969-1200 FAX (816) 969-1201**

## Inspection Summary

---

Permit #:PRCOM20161178, Building Permit - Commercial  
Address: 1800 NW OBRIEN RD, LEES SUMMIT, MO 64081

---

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

---

|   |            |          |                       |
|---|------------|----------|-----------------------|
| Inspection:   | Inspector: | Outcome: | Date:                 |
| <b>Underground Electrical Inspection - Commercial</b> | John Borns | Partial  | Tuesday, May 23, 2017 |

Partial Correction

|   |      |   |
|---|------|---|
| 1 | Misc | OK TO POUR WHEN READY LIGHT POLE BASES AT FOLLOWING LOCATIONS NUMBERED ON SITE PLAN IN PERMIT PRINT SET: #2; 4; 5; 7; 8; <b>9 - 13;</b> |
|---|------|---|

Partial Correction

|   |      |  |
|---|------|--|
| 2 | Misc | OK TO COVER WHEN READY TRENCHED PVC CONDUIT: FROM L.P.#2 ONE 1" TO 80' WEST + ONE 3/4" TO 28' WEST CONN TO EXSTG; ONE 1" FROM PL#2 TO 45' NE FOR BL; ONE 1" ~80' ACROSS FRONT ENTRANCE FROM BL TO BL; ONE 3/4" FROM LP#7 ~110' NW FOR BL; ONE 1" FROM PL#7 NORTH 20' TO Q-BOX LOCATION; ONE 1" FROM Q-BOX LOCATION NW TO BL LOCATION EAST OF ENTRANCE CANOPY; GROUND ROD FOR LP#7 LAID IN CONDUIT TRENCH DUE TO ROCK CONDITIONS; |
|---|------|--|

|                           |            |         |                       |
|---------------------------|------------|---------|-----------------------|
| <b>In-wall Inspection</b> | John Borns | Partial | Tuesday, May 23, 2017 |
|---------------------------|------------|---------|-----------------------|

Partial Correction

|   |      |  |
|---|------|--|
| 1 | Misc | OK TO COVER WHEN READY WALL FRAMING AND IN-WALL SYSTEMS AT: 106; 107; 110; 111; 127; 128; 131; 133; 134; 135; 136; 137; 138; 143; 145; 148; 149; 154; 155; 156; 157; 159; 162; <b>[104; 105; 108; 109; 112; 117; 118; 119; 121; 123; 129; 132; 141; 142; 144; 146; 147; 158; 161; 163;</b> |
|---|------|--|

|                                  |            |         |                       |
|----------------------------------|------------|---------|-----------------------|
| <b>Rated Assembly Inspection</b> | John Borns | Partial | Tuesday, May 23, 2017 |
|----------------------------------|------------|---------|-----------------------|

Partial Correction

1 Misc

OK TO COVER WHEN READY COMPONENTS OF RATED WALL ASSEMBLIES: PRE-ROCK ON S WALL OF SPACE 110 ONCE TAPED & MUDDDED;

Partial Correction

2 Misc

OK TO COVER WHEN READY COMPONENTS OF UL P522 RATED CEILING ASSEMBLIES AT SPACES: 126; 136-138; 141- 144; 147; 148; 154-158; 159; 161; 162;

**Comments:**