

**PLANNING AND CODES ADMINISTRATION DEPARTMENT  
220 SE GREEN STREET  
LEE'S SUMMIT, MO 64063  
(816) 969-1200 FAX (816) 969-1201**

## Inspection Summary

---

Permit #:PRCOM20161178, Building Permit - Commercial  
Address: 1800 NW OBRIEN RD, LEES SUMMIT, MO 64081

---

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

---

Inspection:	Inspector:	Outcome:	Date:
<b>Underground Electrical Inspection - Commercial</b>	John Borns	Partial	Tuesday, May 23, 2017

Partial Correction

1	Misc	OK TO POUR WHEN READY LIGHT POLE BASES AT FOLLOWING LOCATIONS NUMBERED ON SITE PLAN IN PERMIT PRINT SET: #2; 4; 5; 7; 8; <b>9 - 13;</b>
---	------	---

Partial Correction

2	Misc	OK TO COVER WHEN READY TRENCHED PVC CONDUIT: FROM L.P.#2 ONE 1" TO 80' WEST + ONE 3/4" TO 28' WEST CONN TO EXSTG; ONE 1" FROM PL#2 TO 45' NE FOR BL; ONE 1" ~80' ACROSS FRONT ENTRANCE FROM BL TO BL; ONE 3/4" FROM LP#7 ~110' NW FOR BL; ONE 1" FROM PL#7 NORTH 20' TO Q-BOX LOCATION; ONE 1" FROM Q-BOX LOCATION NW TO BL LOCATION EAST OF ENTRANCE CANOPY; GROUND ROD FOR LP#7 LAID IN CONDUIT TRENCH DUE TO ROCK CONDITIONS;
---	------	--

<b>In-wall Inspection</b>	John Borns	Partial	Tuesday, May 23, 2017
---------------------------	------------	---------	-----------------------

Partial Correction

1	Misc	OK TO COVER WHEN READY WALL FRAMING AND IN-WALL SYSTEMS AT: 106; 107; 110; 111; 127; 128; 131; 133; 134; 135; 136; 137; 138; 143; 145; 148; 149; 154; 155; 156; 157; 159; 162; <b>[104; 105; 108; 109; 112; 117; 118; 119; 121; 123; 129; 132; 141; 142; 144; 146; 147; 158; 161; 163;</b>
---	------	--

<b>Rated Assembly Inspection</b>	John Borns	Partial	Tuesday, May 23, 2017
----------------------------------	------------	---------	-----------------------

Partial Correction

1 Misc

OK TO COVER WHEN READY COMPONENTS OF RATED WALL ASSEMBLIES: PRE-ROCK ON S WALL OF SPACE 110 ONCE TAPED & MUDDDED;

Partial Correction

2 Misc

OK TO COVER WHEN READY COMPONENTS OF UL P522 RATED CEILING ASSEMBLIES AT SPACES: 126; 136-138; 141- 144; 147; 148; 154-158; 159; 161; 162;

**Comments:**