

PLANNING AND CODES ADMINISTRATION DEPARTMENT
220 SE GREEN STREET
LEE'S SUMMIT, MO 64063
(816) 969-1200 FAX (816) 969-1201

Inspection Summary

Permit #:PRCOM20170850, Building Permit - Commercial
Address: 236 NW OLDHAM PKWY, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
In-wall Inspection	John Borns	Not Ready	Tuesday, May 30, 2017

Corrective Action Required

1	Misc	COMPLETE IN-WALL PLUMBING AND INSTALL SHIELD IPC 305.8; IRC P2603 PROTECTION FROM PENETRATION OF PVC / ABS / PEX / COPPER PLUMBING PIPE LESS THAN 1-1/2" FROM FACE OF FRAMING TO RECEIVE SCREWED OR NAILED COVERING: PROTECT PIPE WITH MINIMUM 1/16" THICK HARDENED STEEL SHIELD PLATES. SHIELD PLATES SHALL COVER THE AREA OF THE MEMBER WHERE THE PIPE PENETRATES. SHIELD PLATES SHALL EXTEND A MINIMUM OF 2" ABOVE BASE PLATES / TRACKS AND BELOW TOP PLATES / TRACKS (USE "BOCA" PLATES). CHECK ALL.
---	------	--

Corrective Action Required

2	Misc	COMPLETE IN-WALL EXHAUST AIR DUCTWORK
---	------	---------------------------------------

Corrective Action Required

3	Misc	NEC 250.148; IRC 3808.13 CONTINUITY OF BRANCH WIRING EQUIPMENT GROUNDING CONDUCTORS: WHEREVER ≥ 2 CABLES IN BOXES USE LISTED WIRE NUTS OR CRIMP CONNECTORS TO CREATE CONTINUITY. TWISTING ONLY OF GROUND CONDUCTORS IS NOT COMPLIANT CONNECTION.
---	------	---

Comments: