

**PLANNING AND CODES ADMINISTRATION DEPARTMENT
220 SE GREEN STREET
LEE'S SUMMIT, MO 64063
(816) 969-1200 FAX (816) 969-1201**

Inspection Summary

Permit #:PRCOM20161178, Building Permit - Commercial
Address: 1800 NW OBRIEN RD, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Rated Assembly Inspection	John Borns	Partial	Friday, June 02, 2017
Partial Correction 1 Misc		OK TO COVER WHEN READY COMPONENTS OF RATED WALL ASSEMBLIES: 110; 1ST LAYER PRE-ROCK AT 143 & 145; [142; 147; 148; 157; 158;	
Partial Correction 2 Misc		OK TO TAPE, MUD, & FIRE-STOP WHEN UL P522 RATED CEILING ASSEMBLIES AT SPACES: 104-108; 110; 117; 118; 121-123; 125-129; 132; 135; 136-138; 141- 144; 147; 148; 154-158; 159; 161; 162; [108, 113; 115;	
Partial Correction 3 Misc		PP1 WALLS: SHAFT LINER LAYER APPROVED; OK TO APPLY 5/8" TYPE X AT OPPOSITE FACE AT C113 WEST & C157 EAST;	
Hood/Duct Inspection	John Borns	Failed	Friday, June 02, 2017
Corrective Action Required 1 Misc		GREASE DUCT HUNG WITHOUT PRIOR LIGHT TEST OF SEAMS NOT APPROVED FOR USE	
Underground Electrical Inspection - Commercial	John Borns	Partial	Friday, June 02, 2017
Partial Correction 1 Misc		OK TO POUR WHEN READY LIGHT POLE BASES AT FOLLOWING LOCATIONS NUMBERED ON SITE PLAN IN PERMIT PRINT SET: #2;	

4; 5; 7; 8; 9 - 13; #13(REPLACEMENT OF DAMAGED BASE); #14;
15;

Partial Correction

2 Misc

OK TO COVER WHEN READY TRENCHED PVC CONDUIT: FROM
L.P.#2 ONE 1" TO 80' WEST + ONE 3/4" TO 28' WEST CONN TO
EXSTG; ONE 1" FROM PL#2 TO 45' NE FOR BL; ONE 1" ~80'
ACROSS FRONT ENTRANCE FROM BL TO BL; ONE 3/4" FROM LP#7
~110' NW FOR BL; ONE 1" FROM PL#7 NORTH 20' TO Q-BOX
LOCATION; ONE 1" FROM Q-BOX LOCATION NW TO BL LOCATION
EAST OF ENTRANCE CANOPY; GROUND ROD FOR LP#7 LAID IN
CONDUIT TRENCH DUE TO ROCK CONDITIONS; FROM L.P.#10 TO
#11 TO #12; #13 TO #9 TO #10;

Comments: