

Inspection Summary

Permit #: PRCOM20161178, Building Permit - Commercial
Address: 1800 NW OBRIEN RD, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Hood/Duct Inspection	John Borns	Partial	Thursday, June 08, 2017

Partial Correction
1 Misc

LIGHT TEST OF GREASE DUCT SHOP WELDS OF SEAMS: ONE HOLE FOUND -- TO BE SPOT-WELDED; THEN OK TO HANG. REQUEST LIGHT TEST OF FIELD WELDS WHEN READY.

Underground Electrical Inspection - Commercial	John Borns	Partial	Thursday, June 08, 2017
---	------------	---------	-------------------------

Partial Correction
1 Misc

OK TO POUR WHEN READY LIGHT POLE BASES AT FOLLOWING LOCATIONS NUMBERED ON SITE PLAN IN PERMIT PRINT SET: #2; 4; 5; 7; 8; 9 - 13; #13(REPLACEMENT OF DAMAGED BASE); #14; 15; #1; #3;

Partial Correction
2 Misc

OK TO COVER WHEN READY TRENCHED PVC CONDUIT: FROM L.P.#2 ONE 1" TO 80' WEST + ONE 3/4" TO 28' WEST CONN TO EXSTG; ONE 1" FROM PL#2 TO 45' NE FOR BL; ONE 1" ~80' ACROSS FRONT ENTRANCE FROM BL TO BL; ONE 3/4" FROM LP#7 ~110' NW FOR BL; ONE 1" FROM PL#7 NORTH 20' TO Q-BOX LOCATION; ONE 1" FROM Q-BOX LOCATION NW TO BL LOCATION EAST OF ENTRANCE CANOPY; GROUND ROD FOR LP#7 LAID IN CONDUIT TRENCH DUE TO ROCK CONDITIONS; FROM L.P.#10 TO #11 TO #12; #13 TO #9 TO #10; FROM #12 TO #14 TO #15;

Comments: