

**PLANNING AND CODES ADMINISTRATION DEPARTMENT
220 SE GREEN STREET
LEE'S SUMMIT, MO 64063
(816) 969-1200 FAX (816) 969-1201**

Inspection Summary

Permit #:PRCOM20170985, Building Permit - Commercial
Address: 1706 NW CHIPMAN RD, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Underground Electrical Inspection - Commercial	John Borns	Passed	Friday, July 07, 2017

Underslab Plumbing Inspection - Commercial	John Borns	Passed	Friday, July 07, 2017
---	------------	--------	-----------------------

Comments:

OK TO COVER WHEN READY UNDER-SLAB PVC SANITARY DRAIN, WASTE, & VENT PIPING. NOTE IPC 312 / IRC P2503.5.1 REQUIREMENT FOR PRESSURE-TESTING PIPING SYSTEM.

NO ISSUES FOUND ON UNDER-SLAB ELECTRICAL CONDUIT MATERIAL & WORKMANSHIP. G.C. AND E.C. TO ENSURE LAYOUT IS CORRECT. OK TO COVER WHEN READY