

**PLANNING AND CODES ADMINISTRATION DEPARTMENT  
220 SE GREEN STREET  
LEE'S SUMMIT, MO 64063  
(816) 969-1200 FAX (816) 969-1201**

## Inspection Summary

---

Permit #:PRCOM20161178, Building Permit - Commercial  
Address: 1800 NW OBRIEN RD, LEES SUMMIT, MO 64081

---

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

---

Inspection:	Inspector:	Outcome:	Date:
<b>Gas Piping Inspection - Commercial</b>	John Borns	Partial	Thursday, July 27, 2017

Partial Correction  
1 Misc

**GAS FEEDER PIPE FROM DISTRIBUTION LINE AT OBRIEN RD TO S WALL OF BLDG HELD STEADY AT 95 PSI FOR >20 MINUTES. PIPE DEPTH IN TRENCH OK TO COVER WHEN READY.**

<b>Hood/Duct Inspection</b>	John Borns	Failed	Thursday, July 27, 2017
-----------------------------	------------	--------	-------------------------

Partial Correction  
1 Misc

LIGHT TEST OF GREASE DUCT SHOP WELDS OF SEAMS: ONE HOLE FOUND -- TO BE SPOT-WELDED; THEN OK TO HANG. REQUEST LIGHT TEST OF FIELD WELDS WHEN READY.

**LIGHT TEST OF JOINT FIELD WELDS: NOT APPROVED.**

<b>Above Ceiling Inspection</b>	John Borns	Partial	Thursday, July 27, 2017
---------------------------------	------------	---------	-------------------------

Partial Correction  
1 Misc

OK TO COVER WHEN READY GWB CEILING / SOFFIT FRAMING + ABOVE-CEILING SYSTEMS @ FOLLOWING SPACES: C102; 104; 106; 107; C104 - C108; C115; C118; C119; C121 - C129; 123; C131 - C134; C137 - C138; C140; C142 - C144; C146 - C149; C154 - C159; FOUR CLOUD CEILINGS AT AEROBICS 157; C163; **SOFFITS AT 113 INCLUDING EAST 12' (RD PENETRATION OF RATED WALL AT SOUTH YET TO BE RESOLVED); SOFFITS AT 118; SOFFITS AT 126 EXCEPT S 10'; CEILING @ 129;**

**Comments:**