

Development Services Department

220 SE Green Street Lee's Summit, MO 64063

(816) 969-1200 FAX (816) 969-1201

Inspection Summary

Permit #:PRCOM20161178, Building Permit - Commercial

Address: 1800 NW OBRIEN RD, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
In-wall Inspection	John Borns	Partial	Thursday, August 31, 2017

Partial Correction

1	Misc	OK TO COVER WHEN READY WALL FRAMING AND IN-WALL SYSTEMS AT: C104; 105; 106; 107; 108; 109; 110; 111; 112; 113; 115 PERIMETER + KNEE WALL AT BAR; 116; 117; 118; 119; 121; 123; 125; 127; 128; 129; 131; 132; 133; 134; 135; 136; 137; 138; 141; 142; 143; 144; 145; 146; 147; 148; 149; 154; 155; 156; 157; 158; 159; 161; 162; 163; [GREAT HALL 108 EAST AND WEST WALLS ONLY; FURRED WALLS AT PERIMETER OF POOL 151;
---	------	--

Above Ceiling Inspection	John Borns	Partial	Thursday, August 31, 2017
---------------------------------	------------	---------	---------------------------

Partial Correction

1	Misc	OK TO COVER WHEN READY GWB CEILING / SOFFIT FRAMING + ABOVE-CEILING SYSTEMS @ FOLLOWING SPACES: C102; 104; 106; 107; C104 - C108; 111; 112; C115; 116; C118; C119; C121 - C129; 123; C131 - C134; C137 - C138; C140; C142 - C144; C146 - C149; C154 - C159; FOUR CLOUD CEILINGS AT AEROBICS 157; C163; SOFFITS AT 113 INCLUDING EAST 12' (RD PENETRATION OF RATED WALL AT SOUTH YET TO BE RESOLVED); SOFFITS AT 118; SOFFITS AT 126 EXCEPT S 10'; CEILING @ 129; 141; 147; 148; CORR 108; 109; REVISIONS @ 124; CORR 144; AV 110; WOMEN'S 143; CORR 116; MEN'S LOCKER 145 INCLUDING SOUTH SHOWER UNIT; PORTE COCHERE;
---	------	--

Underground Electrical Inspection - Commercial	John Borns	Partial	Thursday, August 31, 2017
---	------------	---------	---------------------------

Partial Correction

1 Misc

OK TO POUR WHEN READY LIGHT POLE BASES AT FOLLOWING LOCATIONS NUMBERED ON SITE PLAN IN PERMIT PRINT SET: #1 THRU #15; **#16; 17;**

Partial Correction

2 Misc

OK TO COVER WHEN READY TRENCHED PVC CONDUIT: FROM L.P.#2 ONE 1" TO 80' WEST + ONE 3/4" TO 28' WEST CONN TO EXSTG; ONE 1" FROM PL#2 TO 45' NE FOR BL; ONE 1" ~80' ACROSS FRONT ENTRANCE FROM BL TO BL; ONE 3/4" FROM LP#7 ~110' NW FOR BL; ONE 1" FROM PL#7 NORTH 20' TO Q-BOX LOCATION; ONE 1" FROM Q-BOX LOCATION NW TO BL LOCATION EAST OF ENTRANCE CANOPY; GROUND ROD FOR LP#7 LAID IN CONDUIT TRENCH DUE TO ROCK CONDITIONS; FROM L.P.#10 TO #11 TO #12; #13 TO #9 TO #10; FROM #12 TO #14 TO #15; FROM #6 TO 15' WEST

Comments: