

Development Services Department

220 SE Green Street Lee's Summit, MO 64063

(816) 969-1200 FAX (816) 969-1201

Inspection Summary

Permit #:PRRES20170922, Building Permit - Residential

Address: 1324 NE BRANDYWINE RD, LEES SUMMIT, MO 64064

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
All Rough Inspection - Residential	Khanh Nguyen	Failed	Tuesday, September 05, 2017

Corrective Action Required

1	Misc	-SUPPORT TOP OF HIPS ABOVE MASTER BATH **ADD A BLOCK TO CATCH THE TOP OF THE HIP -PROVIDE MIN. 6 FT 8 INCHES HEADROOM CLEARANCE ABOVE STAIR, MEASURED VERTICALLY FROM TREAD NOSE-NOSE PLANE **INSTALL THE SINGLE PLY LVL HEADER TO CARRY THE END LOAD OF THE JOISTS. THE LVL HEADER CAN BE OFFSET INWARD SO THE CEILING CAN BE BEVELED. -ANCHOR BASEMENT SILL PLATES WITHIN 12" OF BREAKS, INCLUDING NEAR DOORS **RE-ANCHOR SILL PLATE AT DOOR, NEAR THE OUT-OF-PLATE ANCHOR -BASEMENT EXTERIOR DOOR: FILL IN GAPS BEHIND HINGES AND AT STRIKE PLATE SIDE PER LS SECURITY CODE **FILL IN WITH WOOD, NOT FOAM ***OK TO INSULATE
---	------	--

Comments: